

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 10, 2020



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Backfill for Underground Plumbing at Dental Lab



CMU Block Demo for Auto/Aviation Lab Openings



New Roof Openings & Insulation for HVAC Duct



Gypsum Board on Site at Second Floor



Stone Backfill at Sanitary Sewer Tie-In



Electrical Panel Box & Piping at Auto/Aviation Labs

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 10, 2020



Last Week's Activities:

- Continued installing mini split cassettes at second floor
- Continued in-wall electrical rough in
- Continued first floor interior framing
- Continued plumbing rough in at Culinary Arts & Kitchen
- Continued sprinkler piping installation at Media Center
- Continued sprinkler piping installation at Auto/Aviation Labs
- Began sanitary sewer pipe installation
- Continued intercom wire installation
- Continued fire alarm wire installation
- Continued piping & rough in for electrical panels
- Began wall prep. for paint at second floor classrooms

This Week's Activities:

- Continued CMU block demo for openings at Auto/Aviation Labs
- Continued sanitary sewer pipe installation
- Began roof work for mechanical openings
- Continued in-wall electrical rough in at first floor
- Completed underground plumbing rough in at Dental Lab
- Continued sprinkler piping at second floor
- Continued sprinkler piping at Auto/Aviation Labs
- Completed saw cutting of roof openings for HVAC ductwork.
- Continued interior framing at first floor
- Completed angle supports installation at first floor
- Continued piping & rough-in for electrical panels
- Continue wall prep for paint at second floor classrooms
- Completed in wall rough in for plumbing in Culinary Arts/Kitchen

Next Week's Activities:

- Begin slab prep for pour back at Dental Lab
- Begin sprinkler piping at first floor
- Continue CMU block demo for openings at Auto/Aviation Labs
- Continue sanitary sewer piping installation
- Complete in wall rough in for electrical in Culinary Arts/Kitchen
- Continue electrical panel installation
- Continue sprinkler piping at Auto/Aviation Labs
- Continue second floor drywall installation

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 10, 2020



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$2,412,056