

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

January 16, 2020

Prepared For: Atlanta Public Schools

Prepared By: Cody Holtzclaw



Primed Walls



Media Center Drywall Top Out



New Roofing System



Exterior Masonry Brick



Interior Door Frame Installation



Media Center Window Framing

WEEKLY CONSTRUCTION PROGRESS REPORT

Humphries Elementary School

January 16, 2020



Last Week's Activities:

- Continued west brick installation at new addition
- Continued storefront installation at new addition
- Completed level 02 MEP rough in at new addition
- Continued level 02 ductwork installation at new addition
- Began priming & painting at building 2032
- Continued ceiling framing repairs at buildings 2030 & 2040
- Continued sprinkler system installation at building 2031

This Week's Activities:

- Completed West brick installation at new addition
- Began installation of brick at East elevation
- Continued storefront installation at new addition
- Continued level 2 ductwork installation at new addition
- Continued HVAC start up at building 2032
- Began VRF installation at the existing building
- Continued priming & painting at building 2032
- Continued ceiling framing repairs at existing buildings
- Completed sprinkler system installation at building 2031
- Completed white cap at new and existing roofs

Next Week's Activities:

- Begin hardscapes at the courtyard
- Begin curb & gutter installation
- Complete brick installation at new addition
- Complete storefront installation at new addition
- Complete building dry in at building 2030
- Complete priming & painting at building 2032
- Complete reinstalling VRFs at buildings 2033 & 2040
- Complete ceiling light installation at buildings 2033 and 2040

Schedule:

- Status: On Schedule
- Date of substantial Completion: June 2020

Budget:

- Construction Budget: \$9,650,000
- Budget Status: On Budget
- Gross Billed to Date: \$3,942,660