

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 17, 2020



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Slab Prep for Concrete Pour at Dental Lab



CMU Block Install at Auto/Aviation Lab Openings



Interior Framing at Dental Lab



Interior Framing at Nursing Lab



Door Frames on Site at Level 02



Hot & Cold Water Supply Piping at Automotive Lab

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 17, 2020



Last Week's Activities:

- Continued CMU block demo for openings at Auto/Aviation Labs
- Continued sanitary sewer pipe installation
- Began roof work for mechanical openings
- Continued in-wall electrical rough in at first floor
- Completed underground plumbing rough in at Dental Lab
- Continued sprinkler piping at second floor
- Continued sprinkler piping at Auto/Aviation Labs
- Completed saw cutting of roof openings for HVAC ductwork.
- Continued interior framing at first floor
- Completed angle supports installation at first floor
- Continued piping & rough-in for electrical panels
- Continue wall prep for paint at second floor classrooms
- Completed in wall rough in for plumbing in Culinary Arts/Kitchen

This Week's Activities:

- Poured back concrete slab at Dental Lab
- Continued CMU block demo for openings at Auto/Aviation Labs
- Continued sanitary sewer piping installation
- Completed in wall rough in for electrical in Culinary Arts/Kitchen
- Continued electrical panel installation
- Continued sprinkler piping at Auto/Aviation Labs
- Continued second floor drywall installation
- Completed second floor sprinkler piping
- Began interior framing at Dental & Nursing Labs
- Began second floor ceiling grid installation

Next Week's Activities:

- Begin sprinkler piping at first floor
- Continue CMU block installation for openings at Auto/Aviation Labs
- Continue sanitary sewer piping installation
- Install new grease traps for sanitary waste
- Continue electrical panel installation
- Continue sprinkler piping at Auto/Aviation Labs
- Continue second floor drywall installation
- Begin HVAC controls wiring installation at second floor
- Complete interior framing at Dental & Nursing Labs
- Continue first floor drywall installation
- Continue second floor ceiling grid installation
- Begin door frame installation at second floor

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 17, 2020



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$2,412,056