

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

February 28, 2020



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



CMU Block Demo at Automotive Lab Openings



CMU Block Demo at Aviation Lab Opening



Media Center Priming & First Coat of Paint



Media Center Ceiling Grid Installation



Light Fixtures on Site



Vertical Fan Coil Units on Site

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

February 28, 2020



Last Week's Activities:

- Continued sprinkler piping at the first floor
- Completed CMU block installation for openings at Auto/Aviation Labs
- Continued electrical panel installation
- Continued drywall installation at main building
- Continued second floor wall prep. for paint
- Continued painting walls at second floor
- Began wall tile installation at restrooms
- Continued installation of hollow metal frames at the main building
- Continued installation of kitchen hoods at Cafeteria Kitchen
- Began installation of the walk-in cool/freezer
- Continued priming walls at Auto/Aviation Labs
- Continued HVAC controls wiring at the second floor
- Backfilled sanitary grease traps

This Week's Activities:

- Continued sprinkler piping at the first floor
- Completed demolition of CMU block at Auto/Aviation Lab Openings
- Continued wall tile installation at restrooms
- Continued electrical panel wire pull
- Continued first floor drywall installation
- Continued first floor priming & first coat of paint
- Continued second floor priming & first coat of paint
- Continued first floor wall prep for paint
- Continued second floor ceiling grid installation
- Continued installation of vertical fan coil units
- Completed installation of kitchen hoods at Culinary Arts Lab
- Completed installation of walk-in cooler/freezer at Culinary Arts Lab

Next Week's Activities:

- Continue sprinkler piping at the first floor
- Pour concrete footings at Auto/Aviation Labs
- Continue wall tile installation at restrooms
- Begin new water line installation
- Complete electrical panel wire pull
- Begin installation of new light fixtures
- Continue priming and first coat of paint
- Continue installation of vertical fan coil units
- Continue second floor ceiling grid installation
- Begin installation of rooftop condensers

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

February 28, 2020



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,190,919