

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

March 06, 2020



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tony Washington



Rooftop Condensers Installed on Stands



First Floor Drop Sprinkler Heads



Drywall Installation at Aviation Lab



First Coat of Paint at Dental Lab



Footings Excavated at Aviation Lab



Mini Split System Installed at Construction Lab

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

March 06, 2020



### Last Week's Activities:

- Continued sprinkler piping at the first floor
- Completed CMU block installation for openings at Auto/Aviation Labs
- Continued electrical panel installation
- Continued drywall installation at main building
- Continued second floor wall prep. for paint
- Continued painting walls at second floor
- Continued wall tile installation at restrooms
- Continued installation of hollow metal frames at the main building
- Continued installation of kitchen hoods at Cafeteria Kitchen
- Began installation of the walk-in cool/freezer
- Continued priming walls at Auto/Aviation Labs
- Continued HVAC controls wiring at the second floor
- Backfilled sanitary grease traps

### This Week's Activities:

- Continued sprinkler piping at the first floor
- Completed wall tile installation at restrooms
- Poured footings for steel columns at Auto/Aviation Labs
- Continued electrical panel wire pull
- Began prep for epoxy flooring at Cafeteria Kitchen & Culinary Arts Lab
- Continued installation of vertical fan coil units
- Continued second floor ceiling grid installation
- Continued installation of vertical fan coil units
- Completed drywall installation at Aviation Lab
- Completed installation of rooftop condenser stands
- Continued controls wiring at the second floor

### Next Week's Activities:

- Continue sprinkler piping at the first floor
- Install epoxy flooring at Cafeteria Kitchen & Culinary Arts Lab
- Begin new water line installation
- Continue electrical panel wire pull
- Continue priming and first coat of paint
- Continue installation of vertical fan coil units
- Complete second floor ceiling grid installation
- Install steel columns at Auto/Aviation Lab openings
- Complete controls wiring at the second floor

# WEEKLY CONSTRUCTION PROGRESS REPORT

## Atlanta College and Career Academy

March 06, 2020



### Schedule:

- Status: On Schedule

### Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$4,190,919