

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

April 10, 2020



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



VCT Flooring Installed at Graphics Lab 252



VCT Flooring Installed at Level 02 Classroom



Exposed Ceiling Painted at Commons 201



Level 01 Restroom Plumbing Fixtures Installed



New Dumpster Pad Installed



Curbs and Flatwork Installed at Auto/Aviation Labs

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

April 10, 2020



Last Week's Activities:

- Continued sprinkler piping at the first floor
- Completed installation of sectional doors at Auto/Aviation Lab
- Completed sanitary sewer tie-in to existing
- Continued electrical panel wire pull
- Continued installation of new light fixtures
- GAB installed at Auto/Aviation Lab Drive
- Completed final coat of paint at second floor
- Continued ceiling grid installation at first floor
- Completed installation of FRP panels at Culinary Arts Lab
- Began installation of concrete curbs and flatwork
- Continued installation of devices for vertical fan coil units
- Began installation of HVAC diffusers
- Completed piping installation for vertical fan coil units
- Continued exterior paint at main building
- Continued installation of plumbing fixtures at restrooms
- Began painting of exposed ceilings at second floor

This Week's Activities:

- Continued seal concrete flooring installation at first floor
- Completed epoxy wall paint at Cafeteria Kitchen
- Continued exterior paint at main building
- Continue installation of vertical fan coil units
- Continued ceiling grid installation
- Continued installation of plumbing fixtures at first floor
- Continued installation of exterior curbs and flatwork
- Completed painting of exposed ceiling at second floor commons
- Continued sprinkler head drop at first floor
- Began installation of VCT flooring at second floor

Next Week's Activities:

- Continued seal concrete flooring installation at first floor
- Continue exterior paint at main building
- Begin installation of toilet partitions at second floor
- Continue ceiling grid installation
- Continue installation of plumbing fixtures at restrooms
- Continue installation of VCT flooring at second floor
- Continue sprinkler head drop at first floor
- Begin asphalt paving at Auto/Aviation Lab drive
- Begin carpet installation at second floor

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

April 10, 2020



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$6,624,137