

**WEEKLY CONSTRUCTION PROGRESS
REPORT**
Atlanta College and Career Academy
May 15, 2020



Prepared For: Atlanta Public Schools

Prepared By: Tommy Pease



Generator & Generator Pad Installed



Installation of Kitchen Equipment at Culinary Arts Lab 136



Casework Installed at Dental Science 123



Final Coat of Paint at HVAC 109



Doors Installed at Entrance 101



Carpet Installed at Second Floor Corridor

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

May 15, 2020



Last Week's Activities:

- Continued sealed concrete flooring installation at first floor
- Continued ceiling grid installation
- Continued sprinkler head drop at first floor
- Automotive Lab car lifts installation by APS is complete
- Continued installation of wood doors
- Completed installation of light fixtures at Auto/Aviation Labs
- Completed installation of electrical panels at Auto/Aviation Labs
- Completed painting of exposed ceiling at Commons 156
- Began installation of light fixtures at second floor Commons 201
- Began floor leveling at Aviation Lab
- Began ceiling tile installation at Cafeteria Kitchen

This Week's Activities:

- Continued sealed concrete flooring installation at first floor
- Continued installation of light fixtures at first floor commons 156
- Began concrete floor staining in Aviation Lab
- Continued installation of HVAC controls.
- Completed installation of monument sign masonry
- Continued installation of electrical devices
- Continued installation of doors and door hardware
- Continued final coat of paint at first floor
- Continued installation of steel handrails at main stairs
- Continued installation of carpet at second floor
- Culinary Arts kitchen equipment delivered & set in place
- Completed installation of sectional door at Aviation Lab
- Completed installation of UDS at Cafeteria kitchen

Next Week's Activities:

- Complete sealed concrete flooring installation at first floor
- Begin concrete floor staining in Auto Lab
- Continue installation of electrical devices
- Continue installation of doors and door hardware
- Continue final coat of paint at first floor
- Complete installation of steel handrail at main stairs
- Continue installation of carpet at second floor
- Continue installation of light fixtures on first floor
- Continue installation of light fixtures on first floor
- Begin kitchen & auto equipment connections

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

May 15, 2020



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$8,839,007