

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

June 12th, 2020



Prepared For: Atlanta Public Schools


Prepared By: Tommy Pease



Installation of Casework and Countertops at Fire & Emergency Services 233




Installation of Kitchen Equipment at Culinary Arts Lab 136




Sealed Concrete Flooring Installation on the First Floor



Asphalt Paving and Striping



Final Coat of Paint on Stairs and Railing



Installation of Carpet and Base on the Second Floor

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

June 12th, 2020



Last Week's Activities:

- Continued sealed concrete flooring installation at first floor
- Continued sprinkler headdrop at first floor
- Continued installation of wood doors
- Completed installation of sealed concrete floor in the Aviation Lab
- Continued installation of casework and countertops
- Continued kitchen equipment connections in the Culinary Arts Lab
- Completed installation of markerboards / tackboards
- Completed installation of dental equipment in the Dental Science Lab
- Completed final coat of paint on steel handrails
- Completed installation of interior signage
- Completed installation of casework and countertops
- Completed installation of gas piping
- Began installation of Ansul systems in kitchen hoods
- Began testing fire alarm system
- Began paving and striping

This Week's Activities:

- Continued sealed concrete flooring installation at first floor
- Continued installation of HVAC controls.
- Continued installation of electrical devices
- Continued installation of doors and door hardware
- Continued final coat of paint on first floor
- Continued kitchen equipment connections
- Completed installation of casework and countertops
- Continued installation of carpet and base on the second floor
- Continued installation of Ansul systems in kitchen hoods
- Began installation of lockers
- Began final cleaning
- Completed paving & striping

Next Week's Activities:

- Continue kitchen equipment connections
- Complete installation of electrical devices
- Complete installation of HVAC controls
- Complete installation of doors and door hardware
- Complete sealed concrete flooring installation at first floor
- Complete installation of carpet and base on the second floor
- Complete final coat of paint on the first floor

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

June 12th, 2020



Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$8,971,147