

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 03, 2019



Prepared For: Atlanta Public Schools

Prepared By: Tony Washington



Sprinkler Pipe Installation at Media Center



Sprinkler Pipe Installation at Auto/Aviation Labs



Steel Lintels for Auto/Aviation Lab Openings on Site



Electrical Panel Box & Piping at HVAC Lab



Interior Framing at Construction Lab



Sanitary Sewer Pipe Installation

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 03, 2019



Last Week's Activities:

- Continued first floor ductwork installation
- Continued in-wall electrical rough in
- Continued interior framing
- Continued plumbing rough in at Culinary Arts & Kitchen
- Continued plumbing rough in at Dental Lab
- Continued sprinkler piping installation at second floor classrooms
- Continued sprinkler piping installation at Auto/Aviation Labs
- Completed sanitary sewer tie-in to sewer main.
- Completed electrical rough in at Culinary Arts & Kitchen

This Week's Activities:

- Began installing mini split cassettes at second floor
- Continued in-wall electrical rough in
- Continued first floor interior framing
- Continued plumbing rough in at Culinary Arts & Kitchen
- Continued sprinkler piping installation at Media Center
- Continued sprinkler piping installation at Auto/Aviation Labs
- Began sanitary sewer pipe installation
- Continued intercom wire installation
- Continued fire alarm wire installation
- Continued piping & rough in for electrical panels
- Began wall prep. for paint at second floor classrooms

Next Week's Activities:

- Continue CMU block demo at Auto/Aviation Labs
- Continue sanitary sewer pipe installation
- Begin roof work for mechanical openings
- Continue in-wall electrical rough in at first floor
- Continue in-wall plumbing rough in at Dental Lab
- Begin slab prep for pour back at Dental Lab
- Continue sprinkler piping at second floor
- Continue sprinkler piping at Auto/Aviation Labs
- Continue interior framing at first floor
- Continue angle supports installation at first floor
- Continue intercom wire installation
- Continue fire alarm wire installation
- Complete piping & rough-in for electrical panels
- Continue wall prep for paint at second floor classrooms

WEEKLY CONSTRUCTION PROGRESS REPORT

Atlanta College and Career Academy

January 03, 2019



Schedule:

- Status: On Schedule

Budget:

- Construction Budget: \$10,400,000
- Budget Status: On Budget
- Gross Billed to Date: \$1,714,024