



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 01.29.2021

THIS WEEK

- Electrical and plumbing rough-in continuing in Area 3 & 4.
- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 2, 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2 and beginning in Area 4
- Ceiling grid install continues in Area 1, 2 & 3
- New gymnasium CMU wall installation continuing
- Fire caulk installation in Area 3 & 4

NEXT WEEK: 02.01.21 – 02.05.21

- Electrical and plumbing rough-in continuing in Area 3 & 4.
- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 1, 2 & 3
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2
- Ceiling grid install continues in Area 1, 2 & 3
- New gymnasium CMU wall installation continuing
- Door frame installation in new gymnasium continuing
- Fire caulk installation continuing in Area 3 & 4
- Ceiling Tile installation beginning in Area 1

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$5,389,334.55

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Re-Roofing Continues



Decorative
Structural Steel

Ceiling Tile install



Media Center
Parapet

