



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 02.12.2021

THIS WEEK

- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling grid install continues in Area 3 & 4
- New gymnasium CMU wall installation continuing
- Ceiling Tile installation continues in Area 1 & 2
- Light fixture installation continues in Area 1 & 2
- Handicap Ramp installation continues in Area 4
- Floating Ceiling in Auditorium completed
- Fixed Seating installation begins

NEXT WEEK: 02.15.21 – 02.19.21

- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling grid install continues in Area 3 & 4
- New gymnasium CMU wall installation continuing
- Ceiling Tile installation continues in Area 1 and 2
- Light fixture installation in Area 1 & 2
- Epoxy flooring installation in restrooms
- Handicap Ramp installation continues in Area 4
- Fixed Seating installation continues

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$4,860,760.45

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Completed
Auditorium Ceiling



Fixed Seating
installation

Handicap Ramp
installation



HVAC Cut-Outs at
new gym

