



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 02.26.2021

THIS WEEK

- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling grid install continues in Area 3 & 4
- Ceiling Tile installation continues in Area 1 and 2
- Light fixture installation in Area 1 & 2
- Handicap Ramp installation continues in Area 4
- Fixed Seating installation continues
- Bar Joist installation completed at New Gym
- Door Hardware installation continues in Area 1
- CMU Wall completed at Media Center
- Roof Deck installation at New Gym
- Fireproofing begins

NEXT WEEK: 03.01.21 – 03.05.21

- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling grid install continues in Area 3 & 4
- New gymnasium CMU wall installation continuing
- Ceiling Tile installation continues in Area 1 and 2
- Light fixture installation continues in Area 1 & 2
- Handicap Ramp installation continues in Area 4
- Fixed Seating installation continues
- Fireproofing continues
- Roof Deck installation continues at New Gym
- Exterior Masonry continues at New Gym

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$4,860,760.45

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo Updates

Re-Roofing
Continues



Fireproofing



Exterior Masonry
at New Gym



Roof Deck
installation

