



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 03.12.2021

THIS WEEK

- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Ceiling grid install continues in Area 3 & 4
- New gymnasium CMU wall installation continuing
- Ceiling tile installation continues in Area 1 & 2
- Light fixture installation continues in Area 1, 2 & 4
- Fixed seating installation continues
- Fireproofing continues
- Roof deck installation continues at new gym
- Exterior masonry continues at new gym
- Storefront installation in Area 2
- New gym brick beginning
- Generator installation

NEXT WEEK: 03.15.21 – 03.19.21

- HVAC relocation continuing
- Drywall installation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling grid install continues in Area 3 & 4
- New gymnasium CMU wall installation continuing
- Ceiling tile installation continues in Area 1 & 2
- Light fixture installation continues in Area 1, 2 & 4
- Fireproofing continues
- Roof deck installation continues at new gym
- Epoxy flooring in restrooms begins
- Gym brick continuing

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$6,099,922.82

Completed By:

Ben Fairchild

PARRISH
CONSTRUCTION GROUP


Photo Updates

Media Center HVAC
and plumbin

New gym brick
install



Existing building
flooring



Gym restroom
toilet carrier