



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 03.26.2021

THIS WEEK

- HVAC relocation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- New gymnasium CMU wall installation finishing
- Ceiling tile installation continues in Area 3 & 4
- Light fixture installation continues in Area 4
- Column intumescent paint beginning
- Storefront installation in Area 2 & Media Center
- New gym brick continues
- Plumbing fixture installation continues
- Roof top unit installation at new gym
- Ceramic wall tile installation beginning
- VCT flooring installation beginning
- Casework install continuing
- New gym roofing complete
- Cafeteria sidewalk and handicap ramp install

NEXT WEEK: 03.29.21 – 04.02.21

- HVAC relocation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling tile installation continues in Area 3 & 4
- Light fixture installation finishing in Area 4
- Storefront installation in Area 2 & Media Center
- Plumbing fixture installation continues
- VCT installation continues
- Toilet Partition installation
- Ceramic wall tile installation continuing
- Casework install continuing
- New gym brick continues

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$6,099,922.82

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo Updates

Spiral duct delivery



Roof drain installation



Plumbing fixture and wall tile installation



New gym HVAC equipment

