



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 04.02.2021

THIS WEEK

- HVAC relocation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- New gymnasium CMU wall installation finishing
- Ceiling tile installation continues in Area 3 & 4
- Light fixture installation continues in Area 4
- Storefront installation in Area 2 & Media Center
- New gym brick continues
- Plumbing fixture installation continues
- Roof top unit installation at new gym
- Ceramic wall tile installation continues
- VCT flooring installation beginning
- Casework install continues
- Glazing installation at secure vestibule
- New gym HVAC installation
- Toilet accessories install in Area 1 and 2

NEXT WEEK: 04.05.21 – 04.09.21

- HVAC relocation continuing
- Drywall finishing continuing in Areas 3 & 4
- Painting continuing in Areas 3 & 4
- Fire suppression continuing in Area 3 & 4
- Roofing continuing in Area 2, 3 & 4
- Ceiling tile installation continues in Area 3 & 4
- Light fixture installation finishing in Area 4
- Storefront installation in Area 2 & Media Center
- Plumbing fixture installation continues
- VCT installation continues
- Toilet Partition installation
- Ceramic wall tile installation continues
- Casework install continues
- New gym brick continues
- New gym HVAC installation continues
- Toilet partitions and accessories install in Area 1 and 2
- Glazing installation continues

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$6,099,922.82

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo Updates

Parapet framing



New gym ductwork



Media Center
clearstory



Reception area
storefront

