



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 05.07.2021

THIS WEEK

- Painting continuing in Areas 3 & 4
- VCT installation continues
- Casework install continues
- Epoxy flooring continues
- Window frame installation at new gym continues
- New gym EIFs continues
- Interior painting at new gym continues
- Theatrical lighting installation
- Media center light fixture installation
- Ceramic tile repair continues
- Glazing installation continues
- Ceramic tile in new gym restrooms
- Floor base installation begins
- Carpet installation begins

NEXT WEEK: 05.10.21 – 05.14.21

- Painting continuing in Areas 3 & 4
- VCT installation continues
- Casework install continues
- Epoxy flooring continues
- New gym EIFs continues
- Interior painting at new gym continues
- Pressure washing new brick
- Floor base installation continues
- Carpet installation continues
- Ceramic tile in new gym restrooms continues
- Glazing installation at new gym
- Ceiling grid and tile installation at new gym vestibule

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$8,377,029.68

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo Updates

Theatrical lighting



New gym EIFs installation



Media center light fixtures



Carpet installation

