



# Weekly Construction Progress Report

## Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 05.14.2021

### THIS WEEK

- Painting continuing in Areas 3 & 4
- VCT installation continues
- Casework install continues
- Epoxy flooring continues
- New gym EIFs continues
- Interior painting at new gym continues
- Ceramic tile repair continues
- Glazing installation continues
- Ceramic tile in new gym restrooms finishing
- Floor base installation finishing
- Carpet installation continues
- Walk off mat installation
- Wheelchair ramp railing installation
- Fire riser completed
- Drinking fountain installation at new gym
- Window frame installation continues

### NEXT WEEK: 05.17.21 – 05.21.21

- Touch-up painting continuing in Areas 3 & 4
- VCT installation continues
- Casework install continues
- Epoxy flooring continues
- Interior painting at new gym continues
- Pressure washing new brick
- Floor base installation continues
- Carpet installation continues
- Glazing installation continues
- Exterior door installation begins at new gym
- Auditorium lighting programming and adjustment
- New gym EIFs continues
- Polycarbonate panel installation at new gym

### BUDGET

#### Construction Budget

\$10,900,000.00

#### Budget Status

\$8,377,029.68

Completed By:  
Ben Fairchild

**PARRISH**  
CONSTRUCTION GROUP

# Photo Updates

Epoxy flooring



Handicap ramp railing



New gym ceramic wall tile



Carpet installation

