



Weekly Construction Progress Report

Addition and Renovation work to
Morningside Elementary School

Week Ending: 05/14/2021

PARRISH
CONSTRUCTION GROUP

Weekly Updates

Upcoming Activities

- Week of May 17
 - Portable trailer demolition continuing
 - Includes dump truck traffic, dumpsters, large equipment, etc.
 - Tree removal continuing
 - Aluminum walkway cover demolition begins
- Week of May 24
 - Portable trailer demolition continuing
 - Includes dump truck traffic, dumpsters, large equipment, etc.
 - Existing gym demolition beginning
 - Aluminum walkway cover demolition finishing
 - Courtyard tree removal beginning
- Week of May 31
 - Portable trailer demolition finishing
 - Demolition of existing gym continuing
 - Excess dirt removal from courtyard



Budget

BUDGET

Construction Budget

- \$17,100,000

Budget Status

- \$486,239.87



ADDITIONAL INFO

- Completed By
 - Ben Fairchild
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Jim Fallon, PCG
 - A.J. Segel, PCG
 - Chris Hubbard, PCG



Photo/Activity Updates

Portable trailer demolition



Portable trailer demolition



Photo Updates

Aluminum walkway cover demolition



Portable trailer demolition

