



Weekly Construction Progress Report

**Addition and Renovation work to
Morningside Elementary School
Week Ending: 05/21/2021**

PARRISH
CONSTRUCTION GROUP

Weekly Updates

Upcoming Activities

- Week of May 24
 - Existing gym demolition beginning
 - Includes dump truck traffic, dumpsters, large equipment, etc.
 - Noise intensity increasing
 - Includes utilizing existing water hydrant to control dust emissions
 - Portable trailer demolition continues
 - Includes dump truck traffic, dumpsters, large equipment, etc.
 - Tree removal continues
 - Aluminum walkway cover demolition finishes
- Week of May 31
 - Demolition of existing gym continues
 - Portable trailer demolition finishes
 - Interior demolition beginning
- Week of June 7
 - Demolition of existing gym continues
 - Sitework begins
 - Includes large equipment deliveries and dump truck traffic



Budget

BUDGET

Construction Budget

- \$17,100,000

Budget Status

- \$486,239.87



ADDITIONAL INFO

- Completed By
 - Ben Fairchild
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Jim Fallon, PCG
 - A.J. Segel, PCG
 - Chris Hubbard, PCG



Photo/Activity Updates

Portable trailer demolition



Portable trailer demolition



Photo Updates

Portable trailer clean up



Portable trailer clean up

