



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 06.11.2021

THIS WEEK

- Floor base installation continues
- Electrical device trim out continues
- Restroom plumbing fixture installation finishing
- Access control installation continues
- Final grading around new gymnasium
- New sidewalk installation finishes
- Toilet partitions and accessories installation continues
- Stair nosing and tread installation begins
- Basketball goal installation
- Final cleaning begins
- Stair handrail installation begins
- Dance room mirror installation

NEXT WEEK: 06.14.21 – 06.18.21

- Floor base installation continues
- Stair nosing and tread installation continues
- Gym floor installation
- Final cleaning continues
- Stair handrail installation continues
- Parking lot grading begins at gymnasium
- Fencing begins
- Modular wall at gymnasium parking lot begins
- Curb and gutter installation at secure vestibule.
- Toilet partitions and accessories installation finishes
- Landscaping begins
- Incline lift installation begins
- Gymnasium wall pad installation

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$8,999,802.00

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo Updates

Sidewalk installation at secure vestibule



Final cleaning



Metal ceiling tile installation



Dirt removal at gym parking lot