



# **Weekly Construction Progress Report**

**Addition and Renovation work to  
Morningside Elementary School  
Week Ending: 06/18/2021**

**PARRISH**  
CONSTRUCTION GROUP

# Weekly Updates

## Upcoming Activities

- Week of June 21<sup>st</sup>
  - Sitework continues
    - Includes bulldozers, excavators and other equipment
  - Storm structure installation begins
  - Plumbing rough-in begins
- Week of June 28<sup>th</sup>
  - Sitework continues
  - Interior demolition finishes
  - Plumbing rough-in continues
- Week of July 5<sup>th</sup>
  - Sitework continues
  - Interior wall framing begins
  - Mechanical and electrical rough-in begins
  - Plumbing rough-in continues



# Budget

## BUDGET

### Construction Budget

- \$17,100,000

### Budget Status

- \$540,639.28



## ADDITIONAL INFO

- Completed By
  - Ben Fairchild
- Copies To
  - Danny Gutlay, APS
  - Sandra Horton, APS
  - Jim Fallon, PCG
  - A.J. Segel, PCG
  - Chris Hubbard, PCG





# Photo/Activity Updates

Site storm excavation



Storm structure installation





# Photo Updates

Storm drainage installation



Storm drainage installation

