



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 06/25/2021

THIS WEEK

- Final cleaning continues
- Stair handrail installation continues
- Fencing continues
- Modular wall at gymnasium parking lot finishes
- Landscaping continues
- Incline lift installation begins
- Door installation
- Sidewalk installation at new gym finishes
- Asphalt paving at front parking lot
- Felt baffle installation at reception area
- Floor waxing continues
- Concrete ADA parking spots
- Concrete stairs at new gym
- Pavement striping and marking begins
- Basketball court lines

NEXT WEEK: 06.28.21 – 07.02.21

- Final cleaning continues
- Fencing continues
- Landscaping continues
- Incline lift installation finishes
- Door installation
- Asphalt paving at new gym
- Pavement striping and marking finishes
- Floor waxing continues
- Concrete apron installation at new gym
- Handrail installation continues

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$9,927,049.15

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo Updates

Stair hand rail installation



Modular block wall



Felt baffle installation



Basketball court

