



Weekly Construction Progress Report

Addition and Renovation work to Barack & Michelle Obama Academy

Week Ending: 07/16/2021

THIS WEEK

- Final cleaning finishes
- Fencing finishes
- Landscaping finishes
- Sodding finishes
- Doors and hardware installation finishes
- Handrail installation and painting finishes
- Furniture delivery and set up finishes
- Final inspections
- Substantial completion
- Certificate of Occupancy

NEXT WEEK: 07.19.21 – 07.23.21

- Staff move in
- Working on punch list items.

BUDGET

Construction Budget

\$10,900,000.00

Budget Status

\$9,927,049.15

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo Updates

Handrail installation



Temp Fence removal



Final flooring install



Landscaping

