



Weekly Construction Progress Report

**Addition and Renovation work to
Morningside Elementary School
Week Ending: 07/16/2021**

PARRISH
CONSTRUCTION GROUP

Weekly Updates

Upcoming Activities

- Week of July 12th
 - Sitework continues
 - Storm piping installation
 - Mechanical demolition continues
 - Electrical demolition continues
 - Electrical overhead rough-in begins
 - Plumbing underground and overhead rough-in continues
 - GA Power deenergized transformer
- Week of July 19th
 - Sitework continues
 - Storm piping installation continues
 - Mechanical demolition continues
 - Electrical demolition continues
 - Plumbing underground and overhead continues
 - Mechanical and electrical rough in begins
- Week of July 26th
 - Sitework continues
 - Interior wall framing begins
 - Mechanical demolition continues
 - Electrical demolition continues
 - Plumbing underground continues
 - Mechanical, electrician and plumbing rough in continues



Budget

BUDGET

Construction Budget

- \$17,100,000

Budget Status

- \$894,522.11



ADDITIONAL INFO

- Completed By
 - Ben Fairchild
- Copies To
 - Danny Gutlay, APS
 - Sandra Horton, APS
 - Jim Fallon, PCG
 - A.J. Segel, PCG
 - Chris Hubbard, PCG



Photo/Activity Updates

Interior demolition



Interior stair demolition



Photo Updates

Electrical Demolition



Plumbing underground



Photo/Activity Updates

Hot and cold water piping



Site storm drainage piping and structures

