



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 08/13/2021

THIS WEEK

- Sitework continues
 - Storm drainage piping installation
 - Building pad grading
- Mechanical demolition continues throughout building
- Electrical demolition continues throughout building
- Mechanical equipment relocation continues
- Electrical rough-in continues in area A and B
 - Pulling MC cable for lighting circuitry and outlets
- Plumbing rough-in continues throughout building
- New kitchen layout continues
- Gas piping rough-in begins

NEXT WEEK: 08/16/21 – 08/20/21

- Sitework continues
 - Storm drainage piping installation
 - Building pad grading
 - Underground storm pond installation
- Interior wall framing begins in Art/STEM rooms
- Mechanical demolition continues throughout building
- Electrical demolition continues throughout building
- Mechanical equipment relocation continues
- Electrical rough-in continues in area A and B
 - Pulling MC cable for lighting circuitry and outlets
- Plumbing rough-in continues throughout building
- New kitchen layout continues
- Steel channel installation at parking deck
- Ductwork installation
- Gas piping rough-in continues
- Interior demolition continues

BUDGET

Construction Budget

\$17,600,000.00

Budget Status

\$1,290,650.35

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Interior wall framing at area B



Interior wall framing at area B



Photo/Activity Updates

Site storm structure installation



Site storm structure installation



Photo/Activity Updates

Electrical rough-in at area D



Plumbing rough-in at kitchen

