



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 10/08/2021

THIS WEEK

- Sitework continues
 - Sanitary sewer installation
- Mechanical equipment relocation continues
- Mechanical, electrical and plumbing rough-in continues throughout building
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Interior framing continues throughout building
- Fire sprinkler installation continues
- Door frame installation continues
- Plaster repair continues at Area A and B
- Batt insulation installation continues
- CMU infill continues throughout building
- Face brick infill continues at exterior of building
- Concrete pour for cafeteria addition and new gym footings

NEXT WEEK: 10.11.21 – 10.15.21

- Sitework continues
 - Grease trap installation
- Mechanical equipment relocation continues
- Mechanical, electrical and plumbing rough-in continues throughout building
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Door frame installation continues
- Plaster repair continues at Area A and B
- Batt insulation installation continues
- Interior painting begins
- Selective demolition for cafeteria structural steel
- Rebar for new gym footings
- Cafeteria addition structural steel delivered

BUDGET/SCHEDULE

Construction Budget
\$17,600,000.00

Budget Status
\$2,395,124.47

Substantial Completion:
July 25, 2022

Schedule Status:
On Schedule

Completed By:
Ben Fairchild

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates



Photo/Activity Updates

Cafeteria addition footing reinforcement



Concrete pour for cafeteria addition
footings



Photo/Activity Updates

Block-out for fire extinguisher cabinet



Framing for hard ceiling at restrooms



Photo/Activity Updates

Excavation for new gym footings



Plaster repair and wire mold installation

