



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 12/17/2021

THIS WEEK

- Mechanical and electrical rough-in continues throughout building
- Low voltage rough-in continuing
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A and Area B
- Cafeteria addition brick completed
- Retaining wall install at cafeteria continues
- Steel erection continuing at new addition
- Structural reinforcing for floor at AP office completed.
- Cafeteria curtainwall clips installed

NEXT WEEK: 12.20.21 – 12.24.21

- Mechanical and electrical continues throughout building
- Low voltage rough-in continues
- Sheetrock continues throughout building
- Sheetrock finishing continues throughout building
- Fire sprinkler installation continues
- Lighting installation continues in Area B and Area D
- Ceiling grid installation continues
- Hard ceiling installation continues
- Interior painting continues in Area A
- Retaining wall at cafeteria addition finishing
- Steel erection continuing at new addition
- Christmas Break 12-24 to 12-25

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$7,885,894.73

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Aerial view facing West



Structural steel installation



Photo/Activity Updates

New addition structural steel



Structural steel delivery



Photo/Activity Updates

Cafeteria retaining wall



Cafeteria area



Photo/Activity Updates

Classroom lighting continues



Drywall finishing continues



Photo/Activity Updates

Classroom painting



Administration area paint

