



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 05/06/2022

THIS WEEK

- Painting continuing in the existing building
- Painting continuing in the new building
- Fire sprinkler installation continuing in Area C
- Mechanical, Electrical, and Plumbing rough-in continuing in new addition
- Ceiling tile installation continuing in existing building
- Lighting installation continuing in existing building
- Metal stud installation in new building continuing
- Drywall installation in new building continuing
- Storefront framing and glazing installation continuing
- Plumbing fixture install continuing in exist building
- Flooring installation continuing in the existing building
- Interior handrail installation continuing
- Ceramic wall tile installation beginning in Area C
- Final grading beginning
- Freezer cooler/kitchen equipment install

NEXT WEEK: 05.09.22 – 05.13.22

- Painting continuing in the existing building
- Painting continuing in the new building
- Fire sprinkler installation continuing in Area C
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
- Ceiling tile installation finishing in existing building
- Lighting installation continuing in existing building
- Metal stud installation in new building finishing
- Drywall installation in new building continuing
- Storefront framing and glazing installation finishing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Ceiling grid installation continuing in the new addition
- Interior handrail installation continuing
- Ceramic wall tile installation finishing in Area C
- Final grading continuing

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$12,732,689.80

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Grading/Curtainwall install



Subcontractor appreciation lunch



Photo/Activity Updates

Curb and gutter grading beginning



New building HVAC units install



Photo/Activity Updates

New cafeteria storefront install



Art room storefront install



Photo/Activity Updates

Ceiling grid install in new building



New electrical service install

