



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 05/27/2022

THIS WEEK

- Painting continuing in the new building
- Fire sprinkler installation continuing in Area C
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
 - Lighting installation continuing in new building
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Interior handrail installation continuing
- Curb and Gutter installation continuing
- Kitchen equipment installation continuing
- Casework installation continuing
- Metal wall panel installation continuing
- Concrete apron installation continuing

NEXT WEEK: 05.30.22 – 06.03.22

- Painting continuing in the new building
- Fire sprinkler installation continuing in Area C
- Mechanical, Electrical, and Plumbing rough-in continuing in the new addition
 - Lighting installation continuing in new building
- Storefront framing and glazing installation continuing
- Plumbing fixture installation continuing in the existing building
- Flooring installation continuing in the existing building
- Interior handrail installation continuing
- Curb and Gutter installation finishing
- Kitchen equipment installation continuing
- Casework installation continuing
- Metal wall panel installation continuing
- Concrete apron installation finishing
- Gravel installation at entrance

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$14,014,974.60

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:
Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Concrete apron install



Interior handrail install



Photo/Activity Updates

Metal wall panel install



New plumbing system installed



Photo/Activity Updates

Interior painting at gym



HVAC install



Photo/Activity Updates



Interior lighting install in new building



Grading for final paving

