



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 06/24/2022

THIS WEEK

- Painting continuing in the new building
- Fire sprinkler installation finishing in Area C
- Lighting installation finishing in new building
- Storefront framing and glazing installation finishing
- Plumbing fixture installation beginning in the new building
- Flooring installation continuing in the existing building
- Sidewalk installation continuing
- Concrete seat wall continuing
- Electrical trim out continuing
- Electrical panel tie-in continuing
- Low voltage installation continuing
- Interior grab rail installation continuing
- Bridge EIFS installation beginning
- Basketball goal installation finishing

NEXT WEEK: 06.27.22 – 07.01.22

- Painting continuing in the new building
- Plumbing fixture installation continuing in the new building
- Final grading beginning
- Flooring installation continuing in the existing building
- Flooring installation in the new building beginning
- Ceiling tile installation in the new building beginning
- Sidewalk installation continuing
- Basketball court installation beginning
- Concrete seat wall finishing
- Low voltage installation continuing
- Interior grab rail installation continuing
- Bridge EIFS installation finishing
- Electrical panel tie-in continuing
- Electrical trim out continuing
- HVAC trim-out continuing

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$15,725,113.74

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Bridge EIFS



Sidewalk installation



Photo/Activity Updates

Trench drain installation



Basketball goal installation



Photo/Activity Updates

Water filling station install



Toilet installation



Photo/Activity Updates

Storm drain installation



Retaining wall installation



Photo/Activity Updates



Thermostat installation



Roof top gas piping install

