



Weekly Construction Progress Report

Morningside Elementary School

Week Ending: 07/15/2022

THIS WEEK

- Painting continuing in the new building
- Flooring installation finishing in the existing building
- Flooring installation in the new building finishing
- Low voltage installation continuing
- Interior grab rail installation continuing
- Electrical trim out continuing
- HVAC trim-out finishing
- Elevator installation finishing
- HVAC system testing and commissioning beginning
- Architects punch-list beginning
- Landscaping beginning
- Permanent fencing beginning

NEXT WEEK: 07.18.22 – 07.22.22

- Painting finishing in the new building
- Flooring installation in the new building finishing
- Low voltage installation finishing
- Interior grab rail installation finishing
- Electrical trim out finishing
- HVAC system testing and commissioning finishing
- Architects punch-list finishing
- Landscaping finishing
- Permanent fencing finishing
- MEP inspections beginning
- Fire alarm inspections beginning
- Final cleanup beginning

BUDGET/SCHEDULE

Construction Budget

\$17,600,000.00

Budget Status

\$16,760,008.32

Substantial Completion:

July 25, 2022

Schedule Status:

On Schedule

Completed By:

Chris Hubbard

PARRISH
CONSTRUCTION GROUP

Photo/Activity Updates

Flooring installation



Sod installation



Photo/Activity Updates

Fencing installation



Kitchen equipment installation



Photo/Activity Updates

Asphalt striping installation



Reception desk installation

