

## CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY

### SPLOST Projects

June 1, 2024

Project Name	Scope	Anticipated Start	Anticipated Completion	Projects Status
<b>ACTIVE PROJECTS - SPLOST VI</b>				
<b>PROJECTS IN CONSTRUCTION PHASE</b>				
Atlanta College and Career Academy	HVAC Renovation	10/30/2023	7/1/2024	A. Project under Construction/Renovation
Connally	Renovation	1/15/2024	7/30/2024	A. Project under Construction/Renovation
Jackson ES	Renovation	8/1/2023	7/1/2024	A. Project under Construction/Renovation
Northwest Transportation Center	New Construction	9/18/2023	8/1/2024	A. Project under Construction/Renovation
Oglethorpe Building	Renovation	6/19/2023	7/1/2024	A. Project under Construction/Renovation
Security Vestibules	Renovation/Addition	7/1/2023	12/10/2024	A. Project under Construction/Renovation
Stanton, F.L. ES	Renovation/Addition	6/19/2023	7/1/2024	A. Project under Construction/Renovation
Toomer ES	Renovation/Addition	6/19/2023	7/1/2024	A. Project under Construction/Renovation
White Building	HVAC Renovation	10/30/2023	7/1/2024	A. Project under Construction/Renovation
<b>PROJECTS IN DESIGN PHASE</b>				
Hank Aaron Academy	Addition	7/1/2024	7/1/2025	B. Project in Design/Preconstruction
Cascade ES	HVAC Renovation	7/1/2024	7/1/2025	B. Project in Design/Preconstruction
Cook ES Building (Wesley)	Renovation/Addition	10/15/2025	6/1/2026	B. Project in Design/Preconstruction
C.W. Hill ES (Kindezi O4W)	Renovation	7/1/2024	7/1/2025	B. Project in Design/Preconstruction
Price MS	HVAC Renovation	7/1/2024	7/1/2025	B. Project in Design/Preconstruction
Roofs - Phase 1	Roofing	Summer 2024	Varies by Project	B. Project in Design/Preconstruction
Theatre Projects, High Schools	Renovation	Summer 2024	Varies by Project	B. Project in Design/Preconstruction
Waters ES (KIPP Vision)	HVAC Renovation	7/1/2024	7/1/2025	B. Project in Design/Preconstruction
<b>FUTURE PROJECTS</b>				
Kimberly ES	Roofing	Spring 2025	Summer 2025	C. Planned Project
Sutton MS 6th	Roofing	Spring 2025	Summer 2025	C. Planned Project
Russell, H.J. Academy	Roofing	Spring 2025	Summer 2025	C. Planned Project
Springdale Park ES	Roofing	Spring 2025	Summer 2025	C. Planned Project
Peyton Forest ES	Renovation	Summer 2026	Summer 2027	C. Planned Project
Usher-Collier ES	HVAC Renovation	Summer 2026	Summer 2027	C. Planned Project
Facilities Service Center (FSC)	Renovation	Summer 2027	Summer 2028	C. Planned Project
Centennial Place Academy	HVAC Renovation	Summer 2027	Summer 2028	C. Planned Project
Jones, M.A. ES	HVAC Renovation	Summer 2027	Summer 2028	C. Planned Project

## CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY

### SPLOST Projects

June 1, 2024

Project Name	Scope	Anticipated Start	Anticipated Completion	Projects Status
<b>COMPLETED PROJECTS - SPLOST V</b>				
Atlanta College and Career Academy (SPLOST V)	Renovation	Not Applicable	Summer 2020	D. SPLOST 2017 Completed/Closed Out
Atlanta Virtual Academy (CARES and SPLOST V)	Select Improvements	Not Applicable	Summer 2022	D. SPLOST 2017 Completed/Closed Out
Barack & Michelle Obama Academy (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2021	D. SPLOST 2017 Completed/Closed Out
Beecher Hills ES (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2019	D. SPLOST 2017 Completed/Closed Out
Benteen ES (SPLOST V)	HVAC Renovation	Not Applicable	Summer 2022	D. SPLOST 2017 Completed/Closed Out
Benteen ES (SPLOST V)	Renovation	Not Applicable	Summer 2023	D. SPLOST 2017 Completed/Closed Out
Bethune ES Building (SPLOST V)	Renovation	Not Applicable	Summer 2023	D. SPLOST 2017 Completed/Closed Out
Coan MS Building (V)	Renovation	Not Applicable	Summer 2023	D. SPLOST 2017 Completed/Closed Out
Field Houses at BEST/CSK and Douglass HS (SPLOST V)	New	Not Applicable	Fall 2019	D. SPLOST 2017 Completed/Closed Out
Field Houses - Carver HS & S. Atlanta HS (SPOST V)	New	Not Applicable	Summer 2021	D. SPLOST 2017 Completed/Closed Out
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS) (SPLOST V)	New	Not Applicable	Summer 2022	D. SPLOST 2017 Completed/Closed Out
Gideons ES (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2019	D. SPLOST 2017 Completed/Closed Out
Harper/Archer ES (SPLOST V)	Renovation	Not Applicable	Summer 2019	D. SPLOST 2017 Completed/Closed Out
Hollis Innovation Academy (SPLOST V)	Renovation	Not Applicable	Summer 2019	D. SPLOST 2017 Completed/Closed Out
Howard MS (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2020	D. SPLOST 2017 Completed/Closed Out
Humphries ES (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2020	D. SPLOST 2017 Completed/Closed Out
Hutchinson ES (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2020	D. SPLOST 2017 Completed/Closed Out
Lakewood Stadium (SPLOST V)	Renovation	Not Applicable	Spring 2023	D. SPLOST 2017 Completed/Closed Out
Midtown HS (Grady HS) (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2021	D. SPLOST 2017 Completed/Closed Out
Morningside ES (SPLOST V)	Renovation/Addition (Relocation)	Not Applicable	Summer 2022	D. SPLOST 2017 Completed/Closed Out
Tuskegee Airmen Global Academy (SPLOST V)	New Construction	Not Applicable	Summer 2019	D. SPLOST 2017 Completed/Closed Out
Virginia-Highland ES (SPLOST V)	Renovation	Not Applicable	Summer 2023	D. SPLOST 2017 Completed/Closed Out
West Manor ES (SPLOST V)	Renovation/Addition	Not Applicable	Summer 2021	D. SPLOST 2017 Completed/Closed Out
Woodson Park Academy (SPLOST V)	New Construction	Not Applicable	Winter 2021	D. SPLOST 2017 Completed/Closed Out

**CAPITAL CONSTRUCTION PROGRAM**

**STATUS REPORT**

June 1, 2024

Project Name	Current Status	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction End Date	Project Details
ACCA	Switch Gear to arrive in August and install Fall Break. HVAC Existing ERU will be completed. Commissioning and T&B continues.	10/30/2023 (A)	7/1/2024	Architect - Croft Architects & Engineers CM - Maxair Budget = \$6,336,310 (SPLOST 2022)
Cascade ES	Design Coordination and Preconstruction services in progress.	6/18/2024	6/30/2025	Architect - CDH Partners CM - Maxair Budget = \$10,672,293.89 (SPLOST)
Coan Building	Completion of elevator modernization and closeout documents.	9/8/2022 (A)	7/30/2023 (A)	Architect - Southern A&E CM - Carroll Daniel Budget = \$9,259,161 (SPLOST 2022)
Connally Building	Renovation work continues. Current activities include new cooler install, plumbing install, new windows install, laying new flooring, and HVAC-boiler replacement. Substantial completion date 06/30/24.	1/5/2024 (A)	7/30/2024	Architect - GMC CM - Hogan Construction Budget = \$9,272,804 (SPLOST 2017)
Cook Building (Wesley)	Continue discussions between APS and Wesley International regarding scope of work, budget, schedule and relocation.	6/1/2025	6/1/2026	Architect - CHASM CM - TBD Budget = \$8,315,418 (SPLOST 2022)
Hank Aaron Academy	Design ongoing. Preconstruction coordination in progress.	6/15/2024	7/1/2025	LDDBlueline, Inc. CM - TBD Budget = \$9,379,000 (SPLOST 2022)
Jackson ES	Select renovation work continues. Activities include mechanical, electrical, plumbing(MEP) rough-in. Building inspections on-going in Building 2011.	8/1/2023 (A)	7/1/2024	Architect - SSOE / Stevens & Wilkinson CM - Balfour Beatty Budget = \$16,467,701 (SPLOST 2022)
C.W. Hill Building (Kindezi O4W)	Design ongoing. Preconstruction coordination in progress.	7/1/2024	7/1/2025	Architect - McAfee3 Architects CM - Carrol Daniel Total Budget = \$9,600,000 (SPLOST 2022)
Northwest Transportation Center	Construction continues at the operation and maintenance buildings. Activities include site work, site utilities, steel erection, roofing, installation of infrastructure for charging stations.	9/18/2023 (A)	8/9/2024	Architect - BRPH Architects-Engineers CM - AJAX Building Company Budget = \$23,651,244 (SPLOST 2022) + \$1,208,978 (Design) (SPLOST 2017) There are two GMP modifications in the process. The possible GMP increase is about \$2M

**CAPITAL CONSTRUCTION PROGRAM**

**STATUS REPORT**

**June 1, 2024**

Project Name	Current Status	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction End Date	Project Details
Oglethorpe Building	Continue site work activities in the parking area including grading and installation of curbs and paving. Other activities in the building interior include: installation of floor finishes, ceiling grids, interior finishes and painting. Commissioning and T&B continues.	6/19/2023 (A)	9/1/2024	Architect - BRPH Architects-Engineers CM - Parrish Construction Budget = \$13,499,010 (SPLOST 2022)
Price MS	Design Coordination and Preconstruction services in progress.	6/18/2024	6/30/2025	Architect - Smallwood CM - Maxair Budget = \$9,261,815.79 (SPLOST 2022)
Roofs - Phase 1	Centennial Academy, Cleveland ES, Parkside ES	5/25/2024 (A)	3/30/2025	Architect - Foreman, Seeley, Fountain CM - Roof Technology Partners Budget: Varies by project
Security Vestibules	Phase 0: Deerwood, Fickett, Heritage, Parkside, Waters Dobbs, M.A. Jones, and Perkerson complete. Continental Colony to complete April 2024. Phase 1-2 (44 vestibule): Construction has begun.	7/1/2023 (A)	12/10/2024	Architect - GMC, JWR and SAE CM - Rubio & Sons and F.H. Paschen Budget Phase 0 = \$2,844,00 (9 projects) Budget Phase 1 = \$5,805,00 (21 projects) Budget Phase 2 = \$11,060,00 (23 projects)
Security Vestibules	Phase 1 - Start construction of security vestibules in elementary schools. Activities include installation of wall and storefront assemblies, doors and hardware, low voltage systems. Target completion for this Phase is mid July 2024.	7/1/2023 (A)	12/10/2024	Architect - GMC, JWR, and SAE CM - Rubio & Sons and F.H. Paschen Budget Phase 0 = \$2,844,00 (9 projects) Budget Phase 1 = \$5,805,00 (21 projects) Budget Phase 2 = \$11,060,00 (22 projects) (SPLOST 2022)
Stanton, F.L. ES	Renovation work continues. Current activities includes laying in lights, finishing drywall, beginning floor covering, installing windows, starting playground installation, and installing remaining storefronts. Substantial completion date 06/30/24.	6/5/2023 (A)	8/5/2024	Architect - Cooper Carry, Architects CM - Carrol Daniel Budget = \$22,964,856 (SPLOST 2022)
Theatre Projects (Best/CSK, Douglass HS, Mays HS, Washington HS, South Atlanta HS)	Preconstruction coordination in progress. Anticipated mobilization for mid June.	6/17/2024	8/21/2024	Architect - Corgan CM - FS360 Budget = Varies by project

**CAPITAL CONSTRUCTION PROGRAM**

**STATUS REPORT**

**June 1, 2024**

Project Name	Current Status	Anticipated/Actual (A) Construction Start Date	Anticipated/Actual (A) Construction End Date	Project Details
Toomer ES	Renovation and construction work underway. Canopies installed. Other activities include: installation of doors and hardware, installation of interior finishes, ceiling grid and light fixtures. Substantial completion scheduled for 7/1/2024.	6/19/2023 (A)	7/1/2024	Architect - Stevens & Wilkinson/SSOE CM - Carroll Daniel Budget = \$24,941,399 (SPLOST 2022)
Towns Building	Design Develop Package was received from architect on 2/22/24. CM scheduled virtual subcontractor outreach session with APS on 2/29/24.	7/1/2024	7/26/2025	Architect - Collins Cooper Carusi CM - Balfour Beatty Budget = \$12,742,842 (SPLOST 2022)
White Building	All systems operational. Commissioning and T&B continues.	10/30/2023 (A)	7/1/2024	Architect - Sy Richards, Architect CM - Maxair Budget = \$2,700,000 (SPLOST 2017) and Cares Act Funding Total Budget = \$5,600,000

**APPENDIX**  
**CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY**  
**SPLOST I - V Projects**  
**June 1, 2024**

Project Name	Construction Type	Date of Completion
Adamsville ES	Renovation/Addition	Summer 2001
Atlanta College and Career Academy (SPLOST V)	Renovation	Summer 2020
Atlanta Virtual Academy (CARES/SPLOST V)	Renovations	Summer 2022
Barack & Michelle Obama Academy	New	Summer 2003
Barack & Michelle Obama Academy (SPLOST IV)	Renovation/Addition	Summer 2021
Beecher Hills ES (SPLOST I)		Winter 1999
Beecher Hills ES (SPLOST IV)	Renovation/Addition	Summer 2019
Benteen ES (Phase I)		Spring 2000
Benteen ES (Phase II)	Renovation/Addition	Summer 2005
Benteen ES (SPLOST V)	HVAC Renovation	Summer 2022
Benteen ES (SPLOST V)	Renovation	Summer 2023
BEST Academy (Phase II, III and IV)	New	Winter 2009
Bethune ES Building (SPLOST V)	Renovation	Summer 2023
Blalock ES	Renovated	Summer 2002
Bolton Academy (Formerly Pitts/Mitchell)	New	Summer 2003
Brandon ES (Phase I)	Addition	Spring 2005
Brandon ES (Phase II)	Parking Lot	Summer 2005
Brandon Primary	Addition	Summer 2016
Brandon Primary	Renovation/Addition	Winter 2009
Brandon Primary (Phase I)	Renovation/Addition	Summer 2009
Brown MS	Addition	Summer 2016
Brown MS	Addition/Renovation	Winter 2001
Bunche MS	Renovation/Addition	Summer 2015
Bunche MS (HVAC)	Renovated	Fall 2006
Bunche (Renovation)	Renovated	Summer 2001
Burgess/Peterson Academy	New	Summer 2004
CS King Academy (Phase II)	New	Winter 2009
CS King Academy (Phase I)	New	Summer 2009
Capitol View ES	Phased	Summer 2004
Carver HS	New	Summer 2005
Centennial Place ES/MS	New	Fall 1998
Coan MS	Renovation/Addition	Winter 2003
Coan MS Building (V)	Renovation	Summer 2023
Connally ES (V)	Renovation	Summer 2024
Continental Colony ES	Renovation	Summer 2011
Cook ES	New	Winter 2000
Crim HS (Phase I, II, III, IV)	Renovations	Summer 2008
Deerwood Academy (Formerly Southwest)	New	Summer 2004
Barack & Michelle Obama Academy	New	Summer 2003
Dobbs ES (Lakewood/Dobbs)	New	Summer 2003
Douglass HS (Phase I)	New	Winter 2004
Douglass HS (Phase II)	Renovation	Fall 2004
Dunbar ES*	Renovation/Addition	Winter 2009
Fain ES (Phase I)	Renovation	Summer 2009
Fickett ES	Renovation	Summer 2009
Field Houses at BEST/CSK and Douglass HS (SPLOST IV)	New	Fall 2019
Field Houses at Carver HS and S. Atlanta HS (SPOST IV)	New	Summer 2021

**APPENDIX**  
**CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY**  
**SPLOST I - V Projects**  
**June 1, 2024**

Project Name	Construction Type	Date of Completion
Field Houses at M. Jackson HS, Mays HS, Therrell HS & Washington HS) (SPLOST IV)	New	Summer 2022
Finch ES (Formerly Arkwright/Ragsdale)	New	Winter 2005
Garden Hills ES (Phase I)	Renovation	Spring 2003
Gideons ES	Renovation	Summer 2000
Gideons ES (SPLOST V)	Renovation/Addition	Summer 2019
Grady HS	Renovation	Summer 2004
Grady Stadium	Renovation	Summer 2010
Grove Park ES	Renovation/Addition	Winter 2000
Guice ES	Renovated	Fall 1998
Harper/Archer (Conversion from HS to MS)	Renovated	Winter 2002
Harper/Archer ES (SPLOST V)	Renovation	Summer 2019
Heritage Academy ES (formerly Minnie Howell)	New	Summer 2002
Herndon ES	New	Winter 2002
Hill ES	Addition	Summer 2000
Hollis Innovation Academy (SPLOST V)	Renovation	Summer 2019
Hope ES	New	Fall 2002
Howard MS (SPLOST V)	Renovation/Addition	Summer 2020
Humphries ES	Renovated	Fall 1998
Humphries ES (SPLOST V)	Renovation/Addition	Summer 2020
Hutchinson ES	Addition	Summer 2001
Hutchinson ES (SPLOST V)	Renovation/Addition	Summer 2020
Inman MS (Auditorium)	Renovation	Spring 2005
Inman MS (Phase I, II & III)	Renovation/Addition	Summer 2004
Jackson ES	Renovation/Addition	Spring 2005
Jackson Primary*	Addition	Winter 2009
Kennedy MS	Renovation/Addition	Fall 2004
Kimberly ES	Renovation	Fall 2016
Kimberly ES	Phased	Fall 1999
King, M. L. HS MS	Renovation/Addition	Summer 2016
King, M. L. HS MS	Renovation	Summer 2003
Lakewood Stadium	New	Fall 2012
Lakewood Stadium (SPLOST V)	Renovation	Spring 2023
Long MS	Addition	Fall 2016
Long MS	Renovation/Addition	Winter 2006
M. A. Jones ES	New	Winter 2005
Mary Lin ES	Addition/Renovation	Summer 2015
Maynard Jackson MS	Renovation	Winter 2013
Mays HS	Renovation	Fall 2011
Mays HS	Renovation	Summer 2003
Mays HS	Renovation	Winter 2007
Midtown HS (Grady HS)	Renovation/Addition	Summer 2000
Midtown HS (Grady HS)	Renovation/Addition	Summer 2021
Miles ES	New	Summer 2003
Morningside ES (Multi-Purpose)	New	Summer 2001
Morningside ES (Phase II)	Renovation/Addition	Summer 2006
Morningside ES (SPLOST V)	Renovation/Addition (Relocation)	Summer 2022
New North Atlanta HS (New) *	Renovation/New	Winter 2013
North Atlanta HS (Phase I, II & III)	Renovation	Summer 2011
Oglethorpe ES	Renovation/Addition	Fall 1999
Parkside ES (Slaton/West/Guice)	New	Summer 2001

**APPENDIX**  
**CAPITAL CONSTRUCTION PROGRAM STATUS SUMMARY**  
**SPLOST I - V Projects**  
**June 1, 2024**

Project Name	Construction Type	Date of Completion
Parks MS	Renovation	Summer 2004
Peyton Forest ES (SPLOST I)	Phased	Fall 1999
Peyton Forest ES (Phase II thru IV)	Phased	Summer 2011
Price MS	New	Summer 2002
Rivers ES	New	Fall 2014
Rivers ES	Phased	Fall 1999
Scott ES (Addition/Renovation)	Renovation/Addition	Summer 2002
Slater ES (Slaton/Campbell/Lakewood)	Renovation/Addition	Summer 2002
Smith ES (Addition/Renovation)	Addition	Summer 2000
Smith ES (Cafeteria/Kitchen)	Renovated	Spring 2004
Smith Intermediate	Addition	Fall 2010
Smith Intermediate	New	Winter 2009
South Atlanta HS	Renovation	Summer 2008
Springdale Park ES	New	Summer 2009
Springdale Park ES (Parking Lot)	New	Summer 2011
Springdale Park ES	Addition	Summer 2014
Stanton, D.H. ES	Phased	Winter 2000
Stanton, F.L. ES	Renovation	Summer 2024
Sylvan MS	New	Summer 2015
Sutton ES	Renovation/Addition	Summer 2006
Therrell HS	New/Renovation	Summer 2011
Therrell HS	Renovation	Summer 2004
Thomasville Heights ES	Renovation	Winter 2001
Toomer ES	Renovation/Addition	Fall 1998
Towns ES	Renovation/Addition	Summer 2000
Turner MS	Renovation	Winter 1999
Tuskegee Airmen Global Academy (SPLOST V)	New Construction	Summer 2019
Tuskegee Airmen Global Academy	Renovation	Summer 2000
Usher ES (Conversion from MS to ES)	Reconstruction	Summer 2003
Venetian Hills ES (Addition)	Phased	Winter 2000
Virginia-Highland ES (SPLOST V)	Renovation	Summer 2023
Walden Athletic Complex	New	Summer 2018
Waters ES	Phased	Fall 1999
Washington HS	Renovation/Addition	Winter 2005
West Manor ES	Renovation/Addition	Summer 2000
West Manor ES (SPLOST V)	Renovation/Addition	Summer 2021
White ES	Renovation	Fall 1999
Woodson ES	Phased	Fall 1998
Woodson ES	Addition	Summer 2004
Woodson Park Academy (SPLOST V)	New Construction	Winter 2021
Young MS	Addition	Summer 2016
Young MS	Renovation/Addition	Winter 2009

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Adamsville ES	Project is complete. Warranty has expired.	7/1/00(A) - 7/31/01(A)	Architect - The Hauseman Group CM - Beers Skanska/Moody/Integral, jv Budget = \$7,438,877 <b>(SPLOST I)</b>
Atlanta College and Career Academy	Project is complete. Warranty has expired.	9/1/19(A) - 7/1/20(A)	Architect - Perkins & Will CM - Winter Construction Budget = \$ 10,400,000 <b>(SPLOST IV/2017)</b>
Atlanta Virtual Academy	Project is complete.	3/17/22(A) - 8/1/22(A)	Architect Sy Richards Architects CM - FS360 Budget = \$1,060,066.33 <b>(CARES)</b>
Barack and Michelle Obama Academy	Project is complete. Warranty has expired.	9/1/20(A) - 7/19/21(A)	Architect - Cooper Carry Inc. CM - Parrish Construction Budget = \$11,800,000 <b>(SPLOST IV/2017)</b>
Beecher Hills ES	Project is complete. Warranty has expired.	8/19/98(A) - 10/18/99(A)	Architect - J. W. Robinson & Associates CM - H. J. Russell Budget = \$4,423,437 <b>(SPLOST I)</b>
Beecher Hills ES	Project is complete. Warranty has expired.	7/1/18(A) - 7/15/19(A)	Architect - BRPH Architects-

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Benteen ES	Phase I - Project is complete. Warranty has expired. Phase II - Project is complete. Warranty has expired.	7/16/98(A) - 3/6/00(A) 4/15/04(A) - 6/30/05(A)	Architect - Nancy Mitchell & Assoc. CM - ACI/EGM Budget = \$4,441,500 <b>(SPLOST I &amp; II)</b>
Benteen ES	Switchgear still on schedule to be replaced summer of 2024.	9/8/22(A) - 7/31/23(A)	Architect - BRPH Architects-Engineers CM - Balfour Beatty Budget = \$10,358,667 <b>(SPLOST V/2022)</b>
BEST Academy MS/HS	Phase I-MS Bldg.: Project is complete. Warranty has expired. Phase all and Phase III-Media Center and Practice Gym: Project is complete. Warranty has expired. Phase HS Bldg., Main Gymnasium, Auditorium: Project is complete. Warranty has expired. Site Work: Project is complete. Warranty has expired.	Phase I 10/6/08(A) - 8/1/09 (A) Phase II & III 101/6/08(A) - 8/1/09(A) Phase IV 10/6/08(A) - 12/31/09(A)	Architect - Stanley, Love-Stanley CM - Barton Malow Construction Co. Budget = \$45,375,531 <b>(SPLOST III)</b>
Bethune ES	Project is complete. Warranty has expired.	5/6/98(A) - 6/10/99(A)	Architect - Richard+Wittschiebe CM - ABCO Builders Budget = \$7,303,487 <b>(SPLOST I)</b>
Bethune ES Building	Close-out documents are substantially complete.	9/8/22(A) - 7/31/23(A)	Architect - Stevens & Wilkinson, Architects CM - Carroll Daniel Budget = \$5,528,674 <b>(SPLOST V/2022)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bethune ES Building	Project is complete.	9/8/22(A) - 7/31/23(A)	Architect - BRPH Architects-Engineers CM - Balfour Beatty Budget = \$10,358,667 ( <b>SPLOST V/2022</b> )
Blalock ES	Project is complete. Warranty has expired.	4/2/01(A) - 8/15/02(A)	Architects - Shaffer, Grant, Brathwaite CM - Flagler/Ray, jv Budget = \$5,679,460 ( <b>SPLOST I</b> )
Bolton Academy	Project is complete. Warranty has expired.	7/8/02(A) - 7/30/03(A)	Architect - Collins, Cooper & Carusi CM - Gay Construction Co. Budget - \$10,537,021 ( <b>SPLOST II</b> )
Brandon Primary	Project is complete. Warranty has expired.	6/1/15(A) - 7/30/16(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$9,700,000 ( <b>SPLOST IV</b> )
Brandon ES	Phase I Addition: - Project is close-out. Warranty has expired. Phase II Parking Lot: - Project is close-out. Warranty has expired.	6/1/04(A) - 5/15/05(A) 1/24/05(A) - 7/21/05(A)	Architect - Allain and Associates CM - ABCO Budget = \$3,260,000 ( <b>SPLOST I</b> )
Brown MS	Project is complete. Warranty has expired.	9/28/98(A) - 1/6/01(A)	Architect - Richard+Wittschiebe CM - Beers Skanska/Moody/Integral, jv. Budget = \$12,921,603 ( <b>SPLOST I</b> )

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Bunche MS	Project is complete. Warranty has expired.	11/18/13(A) - 7/30/15(A)	Architect - Cooper Carry CM - JE Dunn Budget - \$32,900,000 <b>(SPLOST IV)</b>
Bunche MS	Project is complete. Warranty has expired.	5/26/06(A) - 10/31/06(A) 6/18/01(A) - 10/12/01(A)	Architect = N/A DOC = BRWJ Budget = \$5,000,000 <b>(SPLOST I)</b>
Burgess/Peterson Academy	Project is complete. Warranty has expired.	8/19/03(A) - 7/16/04(A)	Architect - Shaffer, Grant, Brathwaite CM - Winter Construction Co. Budget = \$11,675,000 <b>(SPLOST II)</b>
Capitol View ES	School closed at the end of this school year.	N/A	Architect - N/A CM - N/A Budget - \$0.00 <b>(SPLOST IV)</b>
Carver HS	Project is complete. Warranty has expired.	6/1/03(A) - 8/12/05(A)	Architect - Sizemore-Allain, jv CM - Winter Construction Budget = \$42,800,000 <b>(SPLOST II)</b>
Centennial Place ES/MS	Project is complete. Warranty has expired.	2/24/97(A) - 8/24/98(A)	Architect - Stanley/Love-Stanley CM - Whiting-Turner/Johnson, jv. Budget = \$8,794,188 <b>(SPLOST I)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Continental Colony ES	Project is complete. Warranty has expired.	7/1/10(A) - 7/1/11(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$11,723,500 <b>(SPLOST III)</b>
Coan MS	Project is complete. Warranty has expired.	12/20/01(A) - 2/17/03(A)	Architect - Nancy Mitchell & Associates CM - J. A. Jones Construction Budget = \$10,501,899 <b>(SPLOST II)</b>
Coan MS Building	Completion of elevator modernization and closeout documents.	9/8/22(A) - 7/30/23(A)	Architect - Southern A&E CM - Carroll Daniel Budget = \$9,259,161 <b>(SPLOST V)</b>
Connally ES	Project is complete. Warranty has expired.	1/19/99(A) - 1/18/00(A)	Architect - Jova/Daniels/Busby CM - H.J. Russell Budget = \$6,110,861 <b>(SPLOST I)</b>
Cook ES	Project is complete. Warranty has expired.	9/28/98(A) - 12/17/99(A)	Architect - Harrington George & Dunn CM - Beers Skanska/Moody/Integral, jv. Budget = \$7,398,623 <b>(SPLOST I)</b>
Crim HS (Phase I)	Project is complete. Warranty has expired.	5/23/05(A) - 9/15/05(A)	Architect = N/A DOC = BRWJ Budget = Included Below in Phase IV

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Crim HS (Phase II)	Project is complete. Warranty has expired.	7/15/05(A) - 8/31/06(A)	Architect = N/A DOC = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase III)	HVAC Installation - Project is complete. Warranty has expired.	5/30/06(A) - 12/15/07(A)	Architect = Barrett Woodard & Assoc. CM = BRWJ Budget = Included Below in Phase IV
Crim HS (Phase IV)	Replace Gymnasium Light Fixtures - Project is complete. Warranty has expired.	4/1/08(A) - 4/15/08(A)	Architect = N/A CM = BRWJ Budget = \$13,697,500 <b>(SPLOST II &amp; III)</b>
C.S. King Academy MS/HS	Phase I Middle/High Classroom: Project is complete. Phase II Assembly Building: Project is complete. Site Work: Project is complete. Sports Lighting: Project is complete. Track: Project is complete. Warranty has expired.	Phase I 7/22/08(A) - 8/1/09(A) Phase II 10/15/08(A) - 12/18/09(A)	Architect - Collins, Cooper & Carusi CM - C. D. Moody Budget = \$44,500,000 <b>(SPLOST III)</b>
Deerwood Academy	Project is complete. Warranty has expired.	12/30/02(A) - 7/29/04(A)	Architect - R. L. Brown & Assoc., Inc. CM = Thacker/Ellis Don, jv Budget = \$12,262,719 <b>(SPLOST II)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Dobbs ES	Project is complete. Warranty has expired.	7/8/02(A) - 7/15/03(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jv Budget = \$12,096,114 <b>(SPLOST II)</b>
Douglass HS	Phase I - Addition: Project is complete. Warranty has expired.	6/14/02(A) -12/30/03(A)	Architect - Richard+Wittschiebe CM - H. J. Russell & Company Budget = \$10,845,000 <b>(SPLOST II)</b>
Douglass HS	Phase II - Renovation: Project is complete. Warranty has expired.	7/28/03(A) - 11/3/04(A)	Architect - Richard+Wittschiebe CM - Flagler/Ray, jv Budget = \$25,3395,799 <b>(SPLOST II)</b>
Dunbar ES	1st and 2nd Floors: Project is complete. Warranty has expired. ELRC Floor: Project is complete. Warranty has expired.	12/1/08(A) - 12/31/09(A)	Architect - Carlsten Sanford CM - H. J. Russell Budget = \$16,679,000 <b>(SPLOST III)</b>
Fain ES	Phase I - HVAC renovation complete. Warranty has expired.	5/21/09(A) - 8/1/09(A)	Architect - N/A CM - KBR Budget = \$8,587,500 <b>(SPLOST III)</b>
Fickett ES	Project is complete. Warranty has expired.	5/22/09(A) - 9/1/10(A)	Architect - Goode Van Slyke CM - R. J. Griffin & Company Budget = \$9,921,600 <b>(SPLOST III)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Field Houses	BEST/CS King MS/HS - Project is complete. Warranty has expired. Douglass HS - Project is complete. Warranty has expired.	3/1/19(A) - 11/29/19(A)	Engineer - Travis Pruitt/J. W. Robinson CM - C. D. Moody (BEST/CS King & Douglass)
Field Houses	Carver HS - Project is complete. South Atlanta HS: Project is complete.	4/10/20(A) - 8/24/21(A)	Engineer - Travis Pruitt/J.W. Robinson CM-Brown & Root Industrial Services, LLC Budget = \$1,454,425.65 ( <b>SPLOST</b>
Field Houses -	M. Jackson HS, Mays HS, Therrell HS, and Washington HS - Project is complete. Warranty has expired.	3/18/22(A) - 10/31/22(A)	Engineer - Travis Pruitt/J. W. Robinson CM - Winter Construction Company Budget = \$5,855,266 ( <b>SPLOST IV/2017</b> )
Finch ES	Project is complete. Warranty has expired.	10/1/03(A) - 1/3/05(A)	Architect - Jova, Daniels, Busby CM - Centex Construction Budget = \$14,277,732 ( <b>SPLOST II</b> )
Garden Hills ES	Phase I - Renovation/Addition: Project is complete. Phase II - Multi-Purpose Addition: Project is complete. Warranty has expired.	7/30/01(A) - 3/31/03(A) 3/4/05(A) - 8/15/05(A)	Architect - Slater-Paul & Associates CM - Gay Construction Budget = \$9,277,292 ( <b>SPLOST III</b> )
Gideons ES	Project is complete. Warranty has expired.	6/28/99(A) - 7/31/00(A)	Architect - Jova/Daniels/Busby CM - Ellis Don Budget = \$4,725,865 ( <b>SPLOST I</b> )

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 ( <b>SPLOST IV/2017</b> )
Grady HS	Project is complete. Warranty has expired.	5/27/03(A) - 8/9/04(A)	Architect - Perkins & Will CM - Centex Construction Budget = \$31,024,877 ( <b>SPLOST II</b> )
Grady HS (Fields @ Crim HS)	Project is complete. Warranty has expired.	5/20/06(A) - 12/22/06(A)	Architect - Athletic Design, Inc. CM – Athletic Design, Inc. Budget \$808,222 ( <b>SPLOST II</b> )
Grady Stadium	JROTC/Athletics: Project is complete. East/West Stands: Project is complete. Warranty has expired.	7/20/09(A) - 7/15/10(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$9,000,000 ( <b>SPLOST III</b> )
Grove Park ES	Project is complete. Warranty has expired.	11/1/99(A) - 11/11/00(A)	Architect - Carlsten, Pucciano & English CM - Metric Contractors Budget = \$5,415,342 ( <b>SPLOST I</b> )
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 ( <b>SPLOST IV/2017</b> )

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Guice ES	Project is complete. Warranty has expired.	9/29/97(A) - 5/12/98(A)	Architect - Chambless Architects CM - Beers/Moody, jr. Budget = \$2,583,315 <b>(SPLOST I)</b>
Gideons ES	Project is complete. Warranty has expired.	7/1/2018(A) - 8/1/19(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction, LLC Budget = \$16,500,000 <b>(SPLOST IV/2017)</b>
Harper/Archer ES	Phase I, II, and III - Projects are complete. Warranty has expired	Phase I 7/1/18(A) - 8/1/18(A) Phase II 7/1/18(A) - 7/1/19(A) Phase III 10/19/18(A) - 8/1/19(A)	Architect - Cooper Carry, Inc. CM - J. E. Dunn Construction Co. Budget = \$11,600,000 <b>(SPLOST IV/2017)</b>
Harper/Archer MS	Project is complete. Warranty has expired.	5/28/02(A) - 12/31/02(A)	Architect - Carlsten, Pucciano & English CM - Flagler/Ray, jr Budget = \$14,164,706 <b>(SPLOST II)</b>
Heritage Academy	Project is complete. Warranty has expired.	6/1/01(A) - 7/22/02(A)	Architect - DeLoach Architects CM - Beers Skanska/Moody/Integral, jr. Budget = \$10,884,000 <b>(SPLOST I)</b>
Herndon ES	Project is complete. Warranty has expired.	8/30/01(A) - 12/30/02(A)	Architect - NDR/KPM CM - Gay Construction Budget = \$10,139,007 <b>(SPLOST I)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Hill ES	Project is complete. Warranty has expired.	11/14/99(A) - 7/19/00(A)	Architect - J. W. Robinson & Associates CM - Flagler/Ray, jv. Budget = \$697,800 (SPLOST I)
Hollis Innovation Academy	Phase 1A - Project is complete. Warranty has expired. Phase 1B - Project is complete. Warranty is expired. Phase II - Project is complete. Warranty has expired.	Phase 1A 6/1/18(A) - 7/31/18(A) Phase 1B 6/1/18(A) - 12/31/18(A) Phase II 1/7/19(A) - 8/1/19(A)	Architect - Perkins & Will CM - Evergreen Construction Budget = \$10,000,000 ( <b>SPLOST IV/2017</b> )
Hope ES	Project is complete. Warranty has expired.	2/15/01(A) - 10/31/02(A)	Architect - Cheeks-Hornbein CM - Beers Skanska/Moody/Integral, jv Budget = \$10,962,000 ( <b>SPLOST I</b> )
Howard MS	Project is complete. Warranty has expired.	7/1/1(A) - 7/1/20(A)	Architect - Stevens & Wilkinson CM - Parrish Construction Budget = \$52,000,000 ( <b>SPLOST</b> )
Humphries ES	Project is complete. Warranty has expired.	8/6/97(A) - 7/23/98(A)	Architect - NDR/KPM CM - Beers/Moody, jv. Budget = \$5,312,049 ( <b>SPLOST I</b> )
Humphries ES	Project is complete. Warranty has expired.	7/1/19(A) - 7/1/20(A)	Architect - CDH Partners, Inc. CM - Winter Construction Budget - \$11,350,000 ( <b>SPLOST</b> )

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Hutchinson ES	Project is complete. Warranty has expired.	3/5/01(A) - 9/12/02(A)	Architect - Allain & Associates CM - Beers Skanska/Moody/Integral, jv Budget = \$2,623,000 ( <b>SPLOST I</b> )
Hutchinson ES	Project is complete. Warranty has expired.	9/1/19(A) - 7/1/20(A)	Architect - Goodwyn, Mills & Cawood, Inc. CM - Balfour Beatty Construction Co. Budget - \$7,680,000 ( <b>SPLOST 2017</b> )
Inman MS	Project is complete. Warranty has expired.	7/1/03(A) - 5/6/05(A)	Architect - Carlsten Pucciano & English CM - Centex Construction Co. Budget = \$17,583,257 ( <b>SPLOST II</b> )
Jackson ES	Project is complete. Warranty has expired.	5/10/04(A) - 4/15/05(A)	Architect - Perkins & Will CM - H. J. Russell Budget = \$4,827,774 ( <b>SPLOST II</b> )
Jackson Primary	Project is complete. Warranty has expired.	2/1/09(A) - 12/11/09(A)	Architect - Richard, Wittschiebe & Hand CM - Winter Construction Budget = \$5,200,935 ( <b>SPLOST III</b> )

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Jones M. A. ES	Project is complete. Warranty has expired.	7/15/03(A) - 12/3/04(A)	Architect - Warren Epstein & Associates CM - R. J. Griffin Budget = \$13,228,705 <b>(SPLOST II)</b>
Kennedy MS	Project is complete. Warranty has expired. School closed June 30, 2014.	7/1/03(A) - 11/17/04(A)	Architects - J. W. Robinson CM - H. J. Russell Budget = \$17,583,257 <b>(SPLOST II)</b>
Kimberly ES	Project is complete. Warranty has expired.	7/15/15(A) - 12/15/16(A)	Architect - R. L. Brown CM - Parrish Construction Group Budget = \$9,000,000 <b>(SPLOST IV)</b>
Kimberly ES	Project is complete. Warranty has expired.	8/3/98(A) - 8/15/99(A)	Architect - NDR/KBM CM - Turner Contraction Budget = \$4,632,632 <b>(SPLOST I)</b>
King, M. L. MS	Project is complete. Warranty has expired.	1/30/15(A) - 7/30/16(A)	Architect - Perkins & Will CM - Barton Malow Construction Co. Budget - \$17,000,000 <b>(SPLOST IV)</b>
King, M. L. MS	Project is complete. Warranty has expired.	11/5/01(A) - 7/31/03(A)	Architect - Warren Epstein & Assoc. CM - H. J. Russell Budget = \$13,761,000 <b>(SPLOST II)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Lakewood Stadium	Project is complete. Warranty has expired.	12/1/10(A) - 12/1/11(A)	Architect - Manley Spangler Smith CM - Winter Construction Budget = \$16,000,000 <b>(SPLOST III)</b>
Long MS	Project is complete. Warranty has expired.	7/1/15(A) - 12/1/16(A)	Architect - BRPH Architect- Engineers, Inc. CM - Winter Construction Budget - \$17,200,000 <b>(SPLOST IV)</b>
Long MS	Project is complete. Warranty has expired.	6/15/05(A) - 12/15/06(A)	Architect - Perkins & Will CM - C. D. Moody Budget = \$16,127,905 <b>(SPLOST II)</b>
Mary Lin ES	Project is complete. Warranty has expired.	11/18/13(A) - 8/4/15(A)	Architect - Goode, Van Slyke CM - Hogan Construction Budget - \$18,109,000 <b>(SPLOST IV)</b>
Maynard Jackson HS	Phase I Renovation - Project is complete. Warranty has expired. New Gymnasium - Project is complete. Warranty has expired.	Phase I 7/1/12 (A) - 12/1/13(A) Phase II 3/25/12(A) - 3/31/14(A)	Architect - Perkins & Will CM - Winter Construction Budget = \$48,275,615 <b>(SPLOST III)</b>
Mays HS	Project is complete. Warranty has expired.	7/1/10(A) - 12/1/11(A)	Architect = Perkins & Will CM = Winter Construction Budget = \$40,174,218 <b>(SPLOST III)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Midtown HS (Formerly Grady)	New Building Addition: Project is complete. Warranty has expired.	3/10/20(A) - 7/26/21(A)	Architect - Cooper Carry, Inc. CM - Parrish Construction Budget - \$38,940,000 <b>(SPLOST IV/2017)</b>
Miles ES	Project is complete. Warranty has expired.	6/26/02(A) - 7/25/03(A)	Architect - R. L. Brown & Associates, Inc. CM - Thacker/Ellis-Don, LLC Budget = \$9,460,095 <b>(SPLOST II)</b>
Morningside ES	Project is complete. Warranty has expired. (Gymnasium)	1/5/00(A) - 6/8/01(A)	Architect - Harrington, George & Dunn GC - Burke Engineering Budget = \$2,307,000 <b>(SPLOST I)</b>
Morningside ES (Phase II)	Selective Renovations - Project is complete. Warranty has expired.	5/1/06(A) - 8/12/06(A)	Architect - Allain & Associates, Inc. GC - Winter Construction Budget = \$525,000 <b>(SPLOST II)</b>
Morningside ES	Project is complete. Warranty has expired.	1/2/21(A) - 8/9/22(A)	Architect - Perkins & Will CM - Parrish Construction Budget = \$19,742,659.24 <b>(SPLOST 2017)</b>
North Atlanta HS (New)	Project is complete. Warranty has expired.	Phase I 7/1/12(A) - 8/1/13(A) Phase II 7/1/12(A) - 12/1/13(A)	Architect - Cooper Carry CM - JE Dunn Construction Budget = \$91,393,989 <b>(SPLOST III)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
North Atlanta HS	Phase I - Project is complete. Warranty has expired. Phase II - Project is complete. Warranty has expired. Phase III - Project is complete. Warranty has expired.	Phase I 5/22/09(A) - 8/1/09(A) Phase II 5/31/10(A) - 8/1/10 (A) Phase III 8/1/10(A) - 8/1//11(A)	Architect - Richard, Wittschiebe & Hand CM - R. J. Griffin & Company Budget = \$32,952,749 <b>(SPLOST III)</b>
Oglethorpe ES	Project is complete. Warranty has expired.	7/27/98(A) - 2/29/00(A)	Architect - Jova, Daniels, Busby GC - Ricks Construction Budget = \$6,695,986 <b>(SPLOST I)</b>
Parkside ES	Project is completet. Warranty has expired.	5/1/00(A) - 8/11/01(A)	Architect - Allain & Associates CM - H. J. Russell & Company Budget = \$12,896,931 <b>(SPLOST I)</b>
Parks MS	School is now closed (2013). Facility will be temporary site for Gideons ES for 2018-2019.	6/1/04(A) - 8/30/04(A)	Architect = N/A DOC = BRWJ Budget = \$1,802,081 <b>(SPLOST II)</b>
	Project is complete. Warranty has expired.	9/21/98(A) - 8/24/99(A)	Architect - Williams, Russell, Johnson CM - Gay Construction Budget = \$2,785,455 <b>(SPLOST I)</b>
Peyton Forest ES	Phase I Selective: Project is complete. Phase II - Project is complete. Phase III Electrical Upgrade - Project is complete. Phase IV Kitchen and Restroom Renovation - Project is complete. Warranty has expired.	5/22/09(A) - 8/1/09(A) 6/1/10(A) - 1/31/11(A) 4/1/11(A) - 7/31/11(A) 6/1/11(A) - 7/31/11(A)	Architect - N/A CM - KBR Budget = \$7,386,380 <b>(SPLOST II)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Price MS	Project is complete. Warranty has expired.	6/15/00(A) - 6/3/02(A)	Architect - Goode/Van Slyke CM - Beers Skanska/Moody/Integral, jv Budget = \$18,025,945 <b>(SPLOST I)</b>
Rivers ES	Project is complete. Warranty has expired.	10/1/13(A) - 12/15/14(A)	Architect - Collins, Cooper, Carusi CM - Parrish Construction Budget - \$28,000,000 <b>(SPLOST IV)</b>
Rivers ES	Project is complete. Warranty has expired.	12/15/98(A) - 8/23/99(A)	Architect - Allain & Associates CM - Flagler/Ray, jv. Budget = \$2,928,797 <b>(SPLOST I)</b>
Scott ES (Phase I)	Project is complete. Warranty has expired.	10/1/98(A) - 8/14/00(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = \$8,147,795 <b>(SPLOST I)</b>
Scott ES (Kitchen)	Project is complete. Warranty has expired.	10/1/98(A) - 2/13/01(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above <b>(SPLOST I)</b>
Scott ES (Phase II)	Project is complete. Warranty has expired. (Addition)	2/28/01(A) - 8/9/02(A)	Architect - Williams, Russell, Johnson CM - Ellis-Don Construction Budget = See Above <b>(SPLOST I)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Slater ES	Project is complete. Warranty has expired.	1/29/02(A) - 12/31/02(A)	Architect - Collins, Cooper & Carusi CM - Beers Skanska/Moody/Integral, jv Budget = \$8,228,747 <b>(SPLOST I)</b>
Smith ES	Phase I-Cafeteria/Kitchen: Project is complete. Phase II-Site Drainage: Project is complete. Warranty has expired.	7/9/03(A) - 4/1/04(A)	Architect - Hauseman & Associates CM - Skanska Budget = \$3,556,298 <b>(SPLOST II)</b>
Smith Intermediate	Phase I - Project is complete. Phase II - 8 Classroom Addition: Project is complete. Warranty has expired.	12/26/08(A) - 12/18/09(A) 7/1/10(A) - 12/1/10(A)	Architect - Cooper Carry & Associates CM - Winter Construction Budget = \$16,800,000 <b>(SPLOST III)</b>
Springdale Park ES	Project is complete. Warranty has expired.	10/1/13(A) - 8/1/14(A)	Architect - Perkins & Will CM - Barton Malow Budget = \$10,500,000 <b>(SPLOST IV)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Springdale Park ES	Phase I Classroom/Rutland House: Project is complete. Phase II Hirsh House: Project is complete. Phase III Gym Renovation: Project is complete. Phase IV- Parking Lot: Project is complete. Warranty has expired.	Phase I 7/10/08(A) - 8/1/09(A) Phase II 7/20/09(A) - 11/23/09(A) Phase III 12/14/09(A) - 11/1/10(A) Phase IV 3/1/11(A) - 8/8/11(A)	Architect - Perkins + Will CM - Barton Malow Company Budget = \$16,502,500 <b>(SPLOST III)</b>
South Atlanta HS	Project is complete. Warranty has expired.	11/6/06(A) - 7/1/08(A)	Architect - Paul Cheeks Architect CM - Winter Construction Co. Budget - \$36,000,000 <b>(SPLOST II)</b>
Stanton D.H. ES	Project is complete. Warranty has expired.	11/19/99(A) - 12/30/00(A)	Architect - Gardner, Spencer, Smith & Sarden CM - Metric Constructors Budget = \$6,573,344 <b>(SPLOST I)</b>
Stanton F. L. ES	Project is complete. Warranty has expired.	8/12/98(A) - 12/17/99(A)	Architect - Goode / VanSlyke GC - Whiting-Turner/Johnson, jv. Budget = \$7,060,197 <b>(SPLOST I)</b>
Sutton MS	Project is complete. Warranty has expired. Sutton MS relocated to the former North Atlanta HS site Summer 2013.	6/5/05(A) - 7/21/06(A)	Architect - Collins, Cooper & Carusi CM - Winter Construction Co. Budget = \$21,580,939 <b>(SPLOST II)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Sylvan Hills MS	Project is complete. Warranty has expired.	11/18/13(A) - 7/31/15(A)	Architect - Stanley, Love-Stanley CM - Cummings Construction Budget - \$38,700,000 <b>(SPLOST IV)</b>
Therrell HS	Project is complete. Warranty has expired.	1/4/10(A) - 8/7/11(A)	Architect = Perkins & Will CM = Barton Malow Company Budget = \$36,320,100 <b>(SPLOST III)</b>
Thomasville Heights ES	Project is complete. Warranty has expired.	2/25/00(A) - 1/31/01(A)	Architect - McAfee & Assoc. CM - H. J. Russell & Company Budget = \$6,448,618 <b>(SPLOST I)</b>
Toomer ES	Project is complete. Warranty has expired.	9/16/1997(A) - 8/10/98(A)	Architect - Chambless Architects CM - Turner Construction Budget = \$5,302,143 <b>(SPLOST I)</b>
Towns ES	Project is complete. Warranty has expired.	3/31/99(A) - 7/15/00(A)	Architect - Richard+Wittschiebe CM - Hairston Construction Budget = \$8,414,818 <b>(SPLOST I)</b>
Turner ES	Project is complete. Warranty has expired.	10/28/97(A) - 12/30/98(A)	Architect - Allain & Assoc. CM - Turner Construction Budget = \$9,231,115 <b>(SPLOST I)</b>
Tuskegee Airmen Global Academy	Project is complete. Warranty has expired.	7/1/18(A) - 8/1/19(A)	Architect - Collins Cooper Carusi CM - J. E. Dunn Construction Co. Budget = \$30,500,000 <b>(SPLOST 2017)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Usher/Collier Heights ES	Project is closed out. Warranty has expired.	1/2/03(A) - 7/16/03(A)	Architect - KPS Group CM - Beers Skanska/Moody/Integral, jv Budget = \$14,414,706 <b>(SPLOST II)</b>
Venetian Hills ES	Project is complete. Warranty has expired.	1/27/00(A) - 12/21/00(A)	Architect - Goode / VanSlyke CM - Flagler/Ray, jv. Budget = \$1,800,000 <b>(SPLOST I)</b>
Virginia-Highland ES	Project is complete.	6/1/23(A) - 8/1/23(A)	Architect - Southern A&E CM - Gordian/Brown & Root Budget = \$3,550,000 <b>(SPLOST IV/2017)</b>
Walden Athletic Complex	Project is closed out. Warranty has expired	10/30/17(A) - 9/22/18(A)	Engineers - Eberly & Associates CM - Parrish Construction Group Budget = \$8,000,000 <b>(SPLOST IV/2017)</b>
Washington HS	Project is complete. Warranty has expired.	12/15/04(A) - 12/14/05(A)	Architect - Epstein & Associates CM - Turner Construction Budget = \$29,194,568 <b>(SPLOST II)</b>
Waters ES	Project is complete. Warranty has expired.	7/7/98(A) - 11/1/99(A)	Architect - Jova, Daniels, Busby CM - H. J. Russell Budget = \$4,515,537 <b>(SPLOST I)</b>

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
West Manor ES	Project is complete. Warranty has expired.	7/19/99(A) - 8/11/00(A)	Architect - Williams, Russell, Johnson CM - Flagler/Ray, jr. Budget = \$3,869,098 <b>(SPLOST I)</b>
West Manor ES	Project is complete. Warranty has expired.	9/1/20(A) - 7/21/21(A)	Architect - Collins Cooper Carusi CM - Balfour Beatty Construction Co. Budget = \$11,000,000 <b>(SPLOST 2017)</b>
White ES	Project is complete. Warranty has expired.	7/28/98(A) - 6/15/00(A)	Architect - Chambless & Associates CM - Beers Skanska/Moody/Integral, jr Budget= \$6,274,890 <b>(SPLOST I)</b>
Woodson ES	Phase I Project is closed out. Phase II Project is closed out. Warranty has expired.	6/16/98(A) - 8/21/98(A) 8/4/03(A) - 6/9/04(A)	Architect - Richard+Wittschiebe CM - C. D. Moody Construction Budget = \$2,435,070 <b>(SPLOST I &amp; II)</b>
Woodson Park Academy	Project is complete. Warranty has expired.	5/1/19(A) - 1/4/21(A)	Architect - Collins Cooper Carusi CM - Carroll Daniel Construction Budget = \$18,500,000 <b>(SPLOST 2017)</b> APS Contribution to Partnership Project

**APPENDIX  
STATUS REPORT  
SPLOST I - V Projects  
June 1, 2024**

School	Current Status	Anticipated/Actual (A) Construction Start - End Date	Comments
Young MS	Project is complete. Warranty has expired.	7/1/15(A) - 8/1/16(A)	Architect - Perkins & Will CM - H. J. Russell & Company Budget - \$10,800,000 <b>(SPLOST IV)</b>
Young MS	Existing Building, Classroom Addition, Gymnasium and Kitchen: Project is complete. Performing Arts: Project is complete. Athletic Field: Project is complete. Warranty has expired.	11/13/08(A) - 12/31/09(A)	Architect - Perkins & Will CM - H. J. Russell & Company Budget = \$26,137,599 <b>(SPLOST III)</b>