

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Woodson Park Academy & YMCA-ELC
Week Ending: June 28, 2019

THIS WEEK:

- Demo crew has demobilized
 - Site contractor's survey crew onsite
 - LDP approved 6/20/19
 - CDCC has called in for pre-install meeting with COA
 - COA watershed is installing new 8" water line off of Hollowell with no cost to this project.
-



Transmission shop demo completed



Demo of the vertical portion of the old school building complete



Demo continues on the existing School building



All houses on Francis demoed

NEXT WEEK – July 1 thru July 5:



WEEKLY CONSTRUCTION PROGRESS REPORT

- Erosion control per LDP plans
- Pre-install meeting with COA
- Jobsite trailer utility hook up on going - water
- Install web cam

PAYMENT STATUS:

- Gmp#1 \$3,703,488.00
 - Paid to date amount \$0.00
- GMP#2 \$28,686,295.00
 - Paid to date amount \$0.00

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- WPA – September 17, 2020
- YMCA-ELC - September 14, 2020

PREPARED BY:

- Matt Dauber, Carroll Daniel Construction Co.

