

# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**Project:** Woodson Park Academy & YMCA-ELC  
**Week Ending:** June 5th, 2020

## THIS WEEK:

- Masonry and Brick continues at WPA
- MEP Overhead continues at WPA
- Framing continues at WPA
- Roofing at YMCA
- Exterior sheathing at YMCA
- Site Sub working on LL site utilities
- Curb and Gutter started on Bus Loop
- Drywall on Main and 2<sup>nd</sup> levels
- Window Frame and Glass install at WPA
- Metal Panel sub starting prep work for panel install
- COA inspections – delays occurring due to COVID-19 action



Cafeteria window frames install



Curb and Gutter started on Bus Loop



Ductwork install started at YMCA



Media Center soffit framing



# WEEKLY CONSTRUCTION PROGRESS REPORT

---



Roofing at the YMCA



South Elevation at WPA

## **NEXT WEEK – June 8th thru June 12th:**

- Masonry and Brick continues
- MEP Overhead continues
- Framing continues
- Drywall on Main and 2<sup>nd</sup> level continues
- Storefront Frames and Glass install to begin at WPA
- LL Utilities continue
- Window Frames and Glazing continues at WPA
- Roofing at YMCA continues
- Exterior Framing and Sheathing at the YMCA
- Metal Panel prep work continues
- COA inspections – delays occurring due to COVID-19 action

## **PAYMENT STATUS:**

- Gmp#1 \$3,703,488.00
  - Paid to date amount \$2,339,044.78
- GMP#2 \$27,034,273.00
  - Paid to date amount \$8,523,875.14
- GMP#3 \$5,877,688.00
  - Paid to date amount \$485,978.71
- GMP#4 \$1,974,712.00
  - Paid to date amount \$0.00

## **WEATHER:**

- Total of 0" of rain for the week

## **SCHEDULED DATE OF SUBSTANTIAL COMPLETION**

- WPA – November 4, 2020
- YMCA-ELC - December 3, 2020



# WEEKLY CONSTRUCTION PROGRESS REPORT

---

**PREPARED BY:**

- Matt Dauber, Carroll Daniel Construction Co.

