

WEEKLY CONSTRUCTION PROGRESS REPORT

Project: Woodson Park Academy & YMCA-ELC
Week Ending: September 18th, 2020

THIS WEEK:

- MEP Overhead continues at WPA & YMCA
- Drywall and Finishing continues at WPA
- Metal Panel install
- Dryfall paint at the YMCA
- Tile continues at WPA & YMCA
- Brick continues at YMCA
- Stage Floor Install
- MEP Trim on Main, 2nd and 3rd levels
- Ceiling tile 2nd level at WPA
- Glazing install continues at WPA
- 3rd floor ceiling grid install at WPA
- COA inspections – delays occurring due to COVID-19 action



Multi-purpose room at YMCA



Stage sleepers at WPA



WEEKLY CONSTRUCTION PROGRESS REPORT



North YMCA Elevation



Corridor to the Gym LL at WPA



Southeast Elevation at WPA



Circular Windows installed at the YMCA

NEXT WEEK – September 21st thru September 25th:

- 3rd floor ceiling tile install continues at WPA
- Prime paint at the YMCA
- Tile continues at WPA
- Metal Panel install continues
- VCT to start at WPA
- Gym Floor install at WPA
- Sidewalks on west side of WPA
- MEP trim at 2nd and 3rd levels continue
- Glazing at WPA continues
- COA inspections – delays occurring due to COVID-19 action
- GDOT Permit still not approved



WEEKLY CONSTRUCTION PROGRESS REPORT

PAYMENT STATUS:

- Gmp#1 \$3,703,488.00
 - Paid to date amount \$2,973,648.37
- GMP#2 \$27,034,273.00
 - Paid to date amount \$19,275,272.78
- GMP#3 \$5,877,688.00
 - Paid to date amount \$2,038,955.34
- GMP#4 \$1,974,712.00
 - Paid to date amount \$140,303.57

WEATHER:

- Total of 5-1/2" of rain for the week

SCHEDULED DATE OF SUBSTANTIAL COMPLETION

- WPA – November 4, 2020
- YMCA-ELC - November 27, 2020

PREPARED BY:

- Matt Dauber, Carroll Daniel Construction Co.

