



**Description**

Washington HS - Install Chain Link Fencing

**Taken Date**

04/04/2025 at 01:18 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

04/04/2025 at 01:22 pm

**File Name**

[96E83483-9ADE-45CA-A318-5F8...](#)

**Album**

Washington High School



**Description**

Washington HS - Continue Grandstand Installation

**Taken Date**

04/04/2025 at 12:08 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

04/04/2025 at 12:09 pm

**File Name**

[10EF3FEC-B53C-4B73-AAF0-23D...](#)

**Album**

Washington High School



**Description**

Washington HS - Begin Chain Link Fence Installation

**Taken Date**

04/04/2025 at 08:28 am

**Uploaded By**

Craig Bonfig

**Upload Date**

04/04/2025 at 08:29 am

**File Name**

[08BB0BA8-FF8E-4F08-8DE8-8AB...](#)

**Album**

Washington High School



**Description**

Washington HS - Continue Grandstand Installation

**Taken Date**

04/02/2025 at 10:30 am

**Uploaded By**

Craig Bonfig

**Upload Date**

04/02/2025 at 11:04 am

**File Name**

[D9567E68-C56A-4469-97A7-165...](#)

**Album**

Washington High School



**Description**

Washington HS - Pour ADA Access Sidewalks

**Taken Date**

04/02/2025 at 10:28 am

**Uploaded By**

Craig Bonfig

**Upload Date**

04/02/2025 at 11:24 am

**File Name**

60C60C30-0801-4860-A17D-0D6...

**Album**

Washington High School



**Description**

Washington HS - Continue Grandstand Installation

**Taken Date**

04/01/2025 at 05:17 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

04/01/2025 at 05:25 pm

**File Name**

DED4A287-1BCA-40D8-B6F0-9DD...

**Album**

Washington High School

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

3/29/2025 – 4/04/2025



### Last Week's Activities:

- Complete Excavation and Installation of Infiltration Trenches – Washington HS
- Complete Under Bleacher Drainage – Washington HS
- Continue Grading and Forming for Sidewalks – Washington HS
- Continue Pouring Sidewalks – Washington HS
- Receive Delivery of Grandstand Materials – Washington HS
- Begin Grandstand Installation – Washington HS
- 

### This Week's Activities:

- Continue Grandstand Installation – Washington HS
- Complete ADA Parking Sidewalk – Washington HS
- Continue Pouring Sidewalks – Washington HS
- Start Chain Link Fencing Installation – Washington HS

### Next Week's Activities:

- Complete Grandstand Installation – Washington HS
- Continue Chain Link Fencing Installation – Washington HS

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$12,797,800.00
<b>Billings</b>	
Date Last Billing Submitted	3/28/2024
Total Billed to Date (Including Retainage)	\$2,498,999.07
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,988.99
Amount Open Receivables (Not Including Retainage)	\$710,060.13
Percent Billed to Date	19.53%