



Description

Install Permanent Seeding - Washington HS

Taken Date

05/16/2025 at 01:49 pm

Uploaded By

Craig Bonfig

Upload Date

05/16/2025 at 01:49 pm

File Name

6BCA95EB-9329-4CFC-86A1-61F...

Album

Washington High School



Description

Install underpinning fencing on home side

Taken Date

05/16/2025 at 01:48 pm

Uploaded By

Craig Bonfig

Upload Date

05/16/2025 at 01:48 pm

File Name

887E2879-6C5D-4E85-9E93-3571...

Album

Washington High School



Description

Complete perimeter fence installation - Washington HS

Taken Date

05/16/2025 at 01:43 pm

Uploaded By

Craig Bonfig

Upload Date

05/16/2025 at 01:43 pm

File Name

F9CCA2F1-F588-414E-AA86-2071...

Album

Washington High School



Description

Install Underpinning Fencing - Washington HS

Taken Date

05/16/2025 at 01:41 pm

Uploaded By

Craig Bonfig

Upload Date

05/16/2025 at 01:41 pm

File Name

9912190B-669D-4D39-89D4-226...

Album

Washington High School

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

5/12/2025 – 5/16/2025



Last Week's Activities:

- Install permanent seeding – Washington HS

This Week's Activities:

- Complete chain link fence install – Washington HS
- Complete quality control items – Washington HS
- Schedule preconstruction inspections – Mays HS
- Schedule preconstruction inspections – North Atlanta HS

Next Week's Activities:

- Complete city final inspections - Washington HS
- Perform punch walk with owner – Washington HS
- Mobilize and install erosion controls – Mays HS
- Mobilize and install erosion controls – North Atlanta HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,115,892
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,989
Amount Open Receivables (Not Including Retainage)	\$1,157,865
Percent Billed to Date	22.11%