



Description

North Atlanta HS - Began concrete demo.

Taken Date

05/23/2025 at 11:48 am

Uploaded By

Craig Bonfig

Upload Date

05/23/2025 at 11:53 am

File Name

[05D517F6-59C5-4A8E-8EEC-E6A...](#)

Album

North Atlanta



Description

Mays HS - Began tree removal.

Taken Date

05/23/2025 at 10:39 am

Uploaded By

Craig Bonfig

Upload Date

05/23/2025 at 11:12 am

File Name

[F86FD427-69B1-4B8F-84FB-CC36...](#)

Album

Mays



Description

Mays HS - Installing Erosion Controls

Taken Date

05/23/2025 at 09:49 am

Uploaded By

Craig Bonfig

Upload Date

05/23/2025 at 09:49 am

File Name

[1ED5A6F6-C563-4B4F-8FA0-1C20...](#)

Album

Mays



Description

North Atlanta HS - Removed Existing Bleachers

Taken Date

05/21/2025 at 01:06 pm

Uploaded By

Craig Bonfig

Upload Date

05/21/2025 at 01:06 pm

File Name

[13126500-A592-411B-A401-B3A...](#)

Album

North Atlanta

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

5/19/2025 – 5/23/2025



Last Week's Activities:

- Complete chain link fence install – Washington HS
- Complete quality control items – Washington HS
- Schedule preconstruction inspections – Mays HS
- Schedule preconstruction inspections – North Atlanta HS

This Week's Activities:

- Generated punch list – Washington HS
- Completed punch list – Washington HS
- Complete city final inspections – Washington HS
- Perform punch walk with owner – Washington HS
- Mobilize and install erosion controls – Mays HS
- Complete pre-construction inspection – Mays HS
- Start tree removal – Mays HS
- Perform locates – Mays HS
- Demo existing fencing – Mays HS
- Mobilize and install erosion controls – North Atlanta HS
- Demo bleachers – North Atlanta HS
- Complete pre-construction inspection – North Atlanta HS
- Mobilize and install erosion controls – North Atlanta HS
- Perform locates – North Atlanta HS

Next Week's Activities:

- Start concrete demo – Mays HS
- Perform layout – Mays HS
- Continue tree removal – Mays HS
- Start footing excavations – Mays HS
- Perform layout – North Atlanta HS
- Start tree removal – North Atlanta HS
- Start footing excavations – North Atlanta HS

WEEKLY PROGRESS UPDATE REPORT
APS – Athletic Seating Project

5/19/2025 – 5/23/2025



<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,115,892
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,989
Amount Open Receivables (Not Including Retainage)	\$1,157,865
Percent Billed to Date	22.11%