



**Description**

Mays HS - Continue Demo Of Existing Concrete

**Taken Date**

05/29/2025 at 04:38 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

05/29/2025 at 09:56 pm

**File Name**

[75992FE8-6E46-4D98-8AD7-2DF...](#)

**Album**

Mays



**Description**

Mays HS - Continue Demo Of Existing Concrete.

**Taken Date**

05/29/2025 at 04:37 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

05/29/2025 at 04:38 pm

**File Name**

[ADCF5E79-D91B-4869-BB9F-B7B...](#)

**Album**

Mays



**Description**

Mays HS - Install Erosion Controls.

**Taken Date**

05/29/2025 at 04:37 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

05/29/2025 at 04:37 pm

**File Name**

[FCB53C6D-C194-4460-A1B6-3E0...](#)

**Album**

Mays



**Description**

North Atlanta HS - Continue Demo Of Existing Concrete

**Taken Date**

05/29/2025 at 07:32 am

**Uploaded By**

Craig Bonfig

**Upload Date**

05/29/2025 at 07:32 am

**File Name**

[5D44166E-C033-4F58-A6D6-006...](#)

**Album**

North Atlanta

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

5/26/2025 – 5/30/2025



### Last Week's Activities:

- Generated punch list – Washington HS
- Complete city final inspections – Washington HS
- Perform punch walk with owner – Washington HS
- Mobilize and install erosion controls – Mays HS
- Complete pre-construction inspection – Mays HS
- Start tree removal – Mays HS
- Perform locates – Mays HS
- Demo existing fencing – Mays HS
- Mobilize and install erosion controls – North Atlanta HS
- Demo bleachers – North Atlanta HS
- Complete pre-construction inspection – North Atlanta HS
- Mobilize and install erosion controls – North Atlanta HS
- Perform locates – North Atlanta HS

### This Week's Activities:

- Completed punch list – Washington HS
- Completed installation of erosion controls – Mays HS
- Completed demo and haul off of existing concrete – Mays HS
- Completed demo and haul off of existing concrete – North Atlanta HS

### Next Week's Activities:

- Begin excavation of home side bleacher footings – Mays HS
- Install erosion controls – North Atlanta HS
- Begin excavation of home side bleacher footings – North Atlanta HS

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

5/26/2025 – 5/30/2025



<u>Contract and Billings</u>	
<b>Contract</b>	
Current Contract Value	\$13,434,207
<b>Billings</b>	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,115,892
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,989
Amount Open Receivables (Not Including Retainage)	\$1,157,865
Percent Billed to Date	22.11%