



**Description**

Mays HS - Continue Tree Removal

**Taken Date**

06/12/2025 at 03:07 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

06/12/2025 at 03:07 pm

**File Name**

[EBBB4060-C684-48FC-AA3B-AF0...](#)

**Album**

Mays



**Description**

Mays HS - Home Bleacher Footing Excavation.

**Taken Date**

06/12/2025 at 01:41 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

06/12/2025 at 01:43 pm

**File Name**

[62B8A5D9-B608-4DD1-8195-277...](#)

**Album**

Mays



**Description**

North Atlanta HS - Away Bleacher Footing Excavation.

**Taken Date**

06/12/2025 at 12:43 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

06/12/2025 at 12:43 pm

**File Name**

[C5B7D9CB-F231-416A-80AC-400...](#)

**Album**

North Atlanta



**Description**

North Atlanta - Poured Home Bleacher Footings.

**Taken Date**

06/09/2025 at 12:39 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

06/09/2025 at 12:39 pm

**File Name**

[1FAB16D0-1054-4F77-9E9A-BF3B...](#)

**Album**

North Atlanta

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

6/9/2025 – 6/13/2025



### Last Week's Activities:

- Start removing tree stumps on home side – Mays HS
- Start excavating footings on home side – Mays HS
- Completed home side footing excavations – North Atlanta HS
- Completed home side footing concrete reinforcing – North Atlanta HS
- Completed pouring home side bleacher footings – North Atlanta HS
- Performed layout for home side bleachers and stairs – Mays HS

### This Week's Activities:

- Start away bleacher footing excavations – North Atlanta HS
- Continue tree removal – Mays HS
- Continue home side bleacher foundation excavation – Mays HS
- Complete relocating existing utilities out of foundation footprint – Mays HS
- Complete pouring home bleacher footings – North Atlanta HS
- Complete demo of unused storage building – North Atlanta HS
- Pass final inspection with arborist and building inspector – Washington HS

### Next Week's Activities:

- Start electrical underground rough – North Atlanta HS
- Begin prep and pour away bleacher footings – North Atlanta HS
- Start prepping home side footings for concrete pour – Mays HS
- Continue tree removal – Mays HS
- Continue home side footing excavation – Mays HS
- Complete away bleacher footing excavations – North Atlanta HS

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

6/9/2025 – 6/13/2025



<u>Contract and Billings</u>	
<b>Contract</b>	
Current Contract Value	\$13,434,207
<b>Billings</b>	
Date Last Billing Submitted	4/30/2025
Total Billed to Date (Including Retainage)	\$3,115,892
Date of Last Payment	3/17/2025
Amount Paid to Date	\$1,666,989
Amount Open Receivables (Not Including Retainage)	\$1,157,865
Percent Billed to Date	22.11%