



Description

Mays HS - Cleared trees and began excavating for visitor side bleacher footings.

Taken Date

07/03/2025 at 12:15 pm

Uploaded By

Craig Bonfig

Upload Date

07/03/2025 at 12:15 pm

File Name

[1F7D2101-F706-4729-A533-167B...](#)

Album

Mays



Description

Mays HS - Poured concrete steps connecting the field to the lower parking lot.

Taken Date

07/02/2025 at 04:12 pm

Uploaded By

Craig Bonfig

Upload Date

07/03/2025 at 06:50 am

File Name

[88DBA493-D33F-4029-9379-576...](#)

Album

Mays



Description

North Atlanta HS - Graded and installed drainage around visitor side footings.

Taken Date

07/02/2025 at 04:43 pm

Uploaded By

Avery Hardeman

Upload Date

07/03/2025 at 09:48 am

File Name

[9D6F03BC-98BA-438A-91E8-138...](#)

Album

North Atlanta



Description

North Atlanta HS - Installed water infiltration trench on visitor side.

Taken Date

07/01/2025 at 11:14 am

Uploaded By

Craig Bonfig

Upload Date

07/01/2025 at 11:14 am

File Name

[B30D150F-3FDF-4359-8A52-C5E...](#)

Album

North Atlanta

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

6/30/2025 – 7/04/2025



Last Week's Activities:

- Continued excavating and forming concrete stairs at tennis court – Mays HS
- Continue electrical underground for new light poles – North Atlanta HS
- Complete pouring home bleacher ramp landings – North Atlanta HS
- Complete pouring away bleacher ramp piers – North Atlanta HS

This Week's Activities:

- Start excavating for visitor side foundations – Mays HS
- Start installing under bleacher drainage on visitor side – North Atlanta HS
- Complete electrical underground rough for new light poles – North Atlanta HS
- Complete visitor side infiltration trench installation – North Atlanta HS
- Complete miscellaneous sidewalk pouring – North Atlanta HS
- Complete pouring concrete steps at tennis courts – Mays HS
- Complete tree removal at visitor side foundations – Mays HS

Next Week's Activities:

- Start install light pole bases – North Atlanta HS
- Continue miscellaneous grading and drainage installation – North Atlanta HS
- Continue visitor side footing excavation and grading – Mays HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	5/31/25
Total Billed to Date (Including Retainage)	\$3,441,521
Date of Last Payment	5/31/25
Amount Paid to Date	\$2,544,214
Amount Open Receivables (Not Including Retainage)	\$728,231
Percent Billed to Date	25.62%