



**Description**

North Atlanta HS - Installation Of New Perimeter Fencing.

**Taken Date**

07/11/2025 at 01:14 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/11/2025 at 01:14 pm

**File Name**

[4919374E-622E-4D4B-B371-0FEB...](#)

**Album**

North Atlanta



**Description**

Mays HS - Visitor Side Foundation Installation

**Taken Date**

07/11/2025 at 12:23 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/11/2025 at 12:23 pm

**File Name**

[AC04B81D-966B-4E2F-96E3-449...](#)

**Album**

Mays



**Description**

North Atlanta HS - Bases For New Light Poles Installed

**Taken Date**

07/10/2025 at 01:37 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/10/2025 at 01:37 pm

**File Name**

[8F52C461-9413-4FE3-AC40-0F7C...](#)

**Album**

North Atlanta



**Description**

North Atlanta HS - Visitor Side Foundations And Drainage Installed.

**Taken Date**

07/10/2025 at 01:26 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/10/2025 at 01:26 pm

**File Name**

[71FD7191-74B6-48DF-839B-E02...](#)

**Album**

North Atlanta

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

7/7/2025 – 7/11/2025



### Last Week's Activities:

- Start excavating for visitor side foundations – Mays HS
- Start installing under bleacher drainage on visitor side – North Atlanta HS
- Complete electrical underground rough for new light poles – North Atlanta HS
- Complete visitor side infiltration trench installation – North Atlanta HS
- Complete miscellaneous sidewalk pouring – North Atlanta HS
- Complete pouring concrete steps at tennis courts – Mays HS
- Complete tree removal at visitor side foundations – Mays HS

### This Week's Activities:

- Start reinforcing installation for visitor side footings – Mays HS
- Start perimeter fence installation – North Atlanta HS
- Complete clearing and grading of visitor side – Mays HS
- Complete excavation of visitor side footings – Mays HS
- Complete light pole bases installation – North Atlanta HS
- Complete rough grading and drainage installation on visitor side – North Atlanta HS

### Next Week's Activities:

- Start pouring visitor side footings – Mays HS
- Start home side footings – Mays HS
- Start electrical underground rough – Mays HS
- Continue perimeter fence installation – North Atlanta HS

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$13,434,207
<b>Billings</b>	
Date Last Billing Submitted	5/31/25
Total Billed to Date (Including Retainage)	\$3,441,521
Date of Last Payment	5/31/25
Amount Paid to Date	\$2,544,214
Amount Open Receivables (Not Including Retainage)	\$728,231
Percent Billed to Date	25.62%