



**Description**

Mays HS - Forming up footings for home side bleachers.

**Taken Date**

07/17/2025 at 04:44 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/18/2025 at 07:00 am

**File Name**

[27A2F096-CBBC-4E67-B8BB-FDC...](#)

**Album**

Mays



**Description**

North Atlanta HS - Poured new sidewalk on the visitor side.

**Taken Date**

07/17/2025 at 01:19 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/17/2025 at 01:19 pm

**File Name**

[0BDB0CE5-31A2-4069-9C61-7C7...](#)

**Album**

North Atlanta



**Description**

North Atlanta HS - Installing new perimeter fencing.

**Taken Date**

07/17/2025 at 12:57 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/17/2025 at 01:01 pm

**File Name**

[0140E07E-4467-4A82-8C63-130F...](#)

**Album**

North Atlanta



**Description**

Mays HS - Poured visitor side bleacher footings.

**Taken Date**

07/16/2025 at 02:40 pm

**Uploaded By**

Craig Bonfig

**Upload Date**

07/16/2025 at 02:41 pm

**File Name**

[75B00106-98F3-47F4-AC42-A7CE...](#)

**Album**

Mays

# WEEKLY PROGRESS UPDATE REPORT

## APS – Athletic Seating Project

7/14/2025 – 7/18/2025



### Last Week's Activities:

- Start reinforcing installation for visitor side footings – Mays HS
- Start perimeter fence installation – North Atlanta HS
- Complete clearing and grading of visitor side – Mays HS
- Complete excavation of visitor side footings – Mays HS
- Complete light pole bases installation – North Atlanta HS
- Complete rough grading and drainage installation on visitor side – North Atlanta HS

### This Week's Activities:

- Start electrical underground rough ins – Mays HS
- Start forming and installing concrete reinforcing for home side bleacher footings– Mays HS
- Complete pouring visitor side footings – Mays HS
- Complete installation of perimeter and track edge fencing – North Atlanta HS
- Complete visitor side sidewalk installation – North Atlanta HS

### Next Week's Activities:

- Start prep and pouring home side bleacher footings – Mays HS
- Start under bleacher drainage installation – Mays HS
- Start bleacher material delivery – North Atlanta HS
- Start track protection installation – North Atlanta HS
- Start City of Atlanta pre-construction inspections – Therrell HS
- Continue electrical underground rough ins – Mays HS

<b><u>Contract and Billings</u></b>	
<b>Contract</b>	
Current Contract Value	\$13,434,207
<b>Billings</b>	
Date Last Billing Submitted	5/31/25
Total Billed to Date (Including Retainage)	\$3,441,521
Date of Last Payment	5/31/25
Amount Paid to Date	\$2,544,214
Amount Open Receivables (Not Including Retainage)	\$728,231
Percent Billed to Date	25.62%