



Description

Mays HS - Home Bleacher Footings.

Taken Date

07/25/2025 at 03:11 pm

Uploaded By

Craig Bonfig

Upload Date

07/25/2025 at 03:31 pm

File Name

924D633C-C5FD-4D61-8245-11C...

Album

Mays



Description

North Atlanta HS - Visitor Bleacher Foundations

Taken Date

07/25/2025 at 11:16 am

Uploaded By

Craig Bonfig

Upload Date

07/25/2025 at 11:19 am

File Name

915B0127-5CDF-478B-A845-EB9...

Album

North Atlanta



Description

Mays HS - Visitor Bleacher Foundations And Drainage

Taken Date

07/24/2025 at 03:09 pm

Uploaded By

Craig Bonfig

Upload Date

07/24/2025 at 03:11 pm

File Name

75D34102-445F-4E09-A597-OFF6...

Album

Mays



Description

Mays HS - Piers For Handicap Ramp, Visitor Side

Taken Date

07/22/2025 at 08:53 am

Uploaded By

Craig Bonfig

Upload Date

07/23/2025 at 09:01 am

File Name

32C7F174-F8C1-40E7-AC14-4B9A...

Album

Mays

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

7/21/2025 – 7/25/2025



Last Week's Activities:

- Start electrical underground rough ins – Mays HS
- Start forming and installing concrete reinforcing for home side bleacher footings– Mays HS
- Complete pouring visitor side footings – Mays HS
- Complete installation of perimeter and track edge fencing – North Atlanta HS
- Complete visitor side sidewalk installation – North Atlanta HS

This Week's Activities:

- Start installation of visitor side under bleacher drainage – Mays HS
- Continue electrical underground rough – Mays HS
- Complete pouring half of the home side footings – Mays HS
- Complete pouring home and visitor ramp piers – Mays HS
- Complete soil stabilization installation – North Atlanta HS
-

Next Week's Activities:

- Start pouring sidewalks – Mays HS
- Continue grading – Mays HS
- Continue electrical underground rough ins – Mays HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	5/31/25
Total Billed to Date (Including Retainage)	\$3,441,521
Date of Last Payment	5/31/25
Amount Paid to Date	\$2,544,214
Amount Open Receivables (Not Including Retainage)	\$728,231
Percent Billed to Date	25.62%