



Description

North Atlanta HS - Erection of home grandstands.

Taken Date

08/08/2025 at 12:46 pm

Uploaded By

Craig Bonfig

Upload Date

08/08/2025 at 12:46 pm

File Name

[51E4AF1D-34E1-462A-930C-3708...](#)

Album

North Atlanta



Description

North Atlanta HS - Erection of visitor grandstands.

Taken Date

08/08/2025 at 12:44 pm

Uploaded By

Craig Bonfig

Upload Date

08/08/2025 at 12:47 pm

File Name

[550E3822-3803-4155-A6EA-E1C1...](#)

Album

North Atlanta



Description

Therrell HS - Removed existing sidewalk.

Taken Date

08/08/2025 at 07:38 am

Uploaded By

Craig Bonfig

Upload Date

08/08/2025 at 07:42 am

File Name

[09BDFAC3-E2E6-46F4-89DC-A96...](#)

Album

Therrell



Description

Therrell HS - Began excavations for the home grand stand footings.

Taken Date

08/08/2025 at 07:35 am

Uploaded By

Craig Bonfig

Upload Date

08/08/2025 at 07:37 am

File Name

[30E1D6E5-3436-4F3B-934B-B879...](#)

Album

Therrell

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

8/4/2025 – 8/8/2025



Last Week's Activities:

- Start sidewalk installation – Mays HS
- Complete electrical underground rough ins – Mays HS
- Complete handrail installation – Mays HS

This Week's Activities:

- Start excavation – Therrell HS
- Start bleacher installation – North Atlanta HS
- Complete sidewalk pouring – Mays HS
- Complete mobilization – Therrell HS
- Complete erosion control installation – Therrell HS
- Completed bleacher material delivery – North Atlanta HS

Next Week's Activities:

- Start light pole base installation – Mays HS
- Start footing prep for concrete pour – Therrell HS
- Start electrical rough in – Therrell HS
- Continue footing excavations – Therrell HS
- Continue bleacher installation – North Atlanta HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	6/30/2025
Total Billed to Date (Including Retainage)	\$4,179,371.59
Date of Last Payment	8/05/2025
Amount Paid to Date	\$3,973,403.03
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	29.58%