



Description

North Atlanta HS - Home Side Grandstands

Taken Date

08/15/2025 at 09:43 am

Uploaded By

Craig Bonfig

Upload Date

08/15/2025 at 09:46 am

File Name

[FEDA6BD2-A69A-4F03-8DAE-F7F...](#)

Album

North Atlanta



Description

Mays HS - Visitor Side Grandstands

Taken Date

08/14/2025 at 12:57 pm

Uploaded By

Craig Bonfig

Upload Date

08/14/2025 at 01:11 pm

File Name

[D243D643-0784-42CE-A9A0-3DD...](#)

Album

Mays



Description

Therrell HS - Visitor Side Grandstand Footings

Taken Date

08/14/2025 at 11:53 am

Uploaded By

Craig Bonfig

Upload Date

08/14/2025 at 11:56 am

File Name

[100B10E1-BB3E-4178-9452-AEE7...](#)

Album

Therrell



Description

North Atlanta HS - Visitor Side Grand Stands

Taken Date

08/11/2025 at 11:38 am

Uploaded By

Craig Bonfig

Upload Date

08/11/2025 at 11:50 am

File Name

[B5E9B011-A692-422E-855D-BF6E...](#)

Album

North Atlanta

WEEKLY PROGRESS UPDATE REPORT

APS – Athletic Seating Project

8/11/2025 – 8/15/2025



Last Week's Activities:

- Start excavation – Therrell HS
- Start bleacher installation – North Atlanta HS
- Complete sidewalk pouring – Mays HS
- Complete mobilization – Therrell HS
- Complete erosion control installation – Therrell HS
- Completed bleacher material delivery – North Atlanta HS

This Week's Activities:

- Start visitor side grandstand erection – Mays HS
- Start electrical underground rough ins – Therrell HS
- Continue grandstand installation – North Atlanta HS
- Continue sidewalk installation – North Atlanta HS
- Continue footing excavations for home and visitor side grandstands – Therrell HS
- Complete light pole bases installation – Mays HS

Next Week's Activities:

- Start installation of new light poles – North Atlanta HS
- Start pouring visitor side grandstand footings – Therrell HS
- Continue visitor side grandstand installation – Mays HS
- Continue perimeter fence installation – North Atlanta HS
- Continue electrical underground rough ins – Therrell HS
- Complete sidewalk installation – North Atlanta HS
- Complete grandstand installation – North Atlanta HS

<u>Contract and Billings</u>	
Contract	
Current Contract Value	\$13,434,207
Billings	
Date Last Billing Submitted	6/30/2025
Total Billed to Date (Including Retainage)	\$4,179,371.59
Date of Last Payment	8/05/2025
Amount Paid to Date	\$3,973,403.03
Amount Open Receivables (Not Including Retainage)	\$0
Percent Billed to Date	29.58%