

**WEEKLY PHOTO REPORT**  
**APS Field House – Maynard Jackson High School**  
June 10, 2022



**Prepared For:** Atlanta Public Schools

**Prepared By:** Morgan Willis



Underground Plumbing Rough-In



Retaining Wall East Elevation



Underground Plumbing Rough-In



Retaining Wall North Elevation

# WEEKLY PHOTO REPORT

## APS Field House – Maynard Jackson High School



June 10, 2022

### Last Week's Activities:

- Completed MEP slab rough in
- Completed plumbing slab inspections
- Continued footing excavations
- Continued footing inspections
- Continued footing concrete pours
- Continued slab on grade prep
- Continued slab inspections
- Continued slab on grade concrete pours
- Started CMU block installation
- Started masonry mock-up panels

### This Week's Activities:

- Continued footing excavations
- Continued footing inspections
- Continued footing concrete pours
- Continued slab on grade prep
- Continued slab inspections
- Continued slab on grade concrete pours
- Continued CMU block installation
- Continued masonry mock-up panels
- Started masonry special inspections

### Next Week's Activities:

- Complete footing excavations
- Complete footing inspections
- Continue footing concrete pours
- Continue slab on grade prep
- Continue slab inspections
- Continue slab on grade concrete pours
- Continue CMU block installation
- Continue masonry mock-up panels
- Continue masonry special inspections

<b>Contract &amp; Billings</b>	
<b>Contract</b>	
Current Contract Value	\$1,465,541
<b>Billings</b>	
Date Last Billing Submitted	5/10/2022
Total Billed to Date (Including Retainage)	\$136,795.11
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$123,115.60
Percent Billed to Date	9%