

**WEEKLY PHOTO REPORT**  
**APS Field House – Therrell High School**  
May 13, 2022



**Prepared For:** Atlanta Public Schools

**Prepared By:** Tyler Cade



Plumbing Underslab Rough-In



Plumbing Underslab Rough-In



Plumbing Underslab Rough-In



Plumbing Underslab Rough-In

# WEEKLY PHOTO REPORT

## APS Field House – Therrell High School



May 13, 2022

### Last Week's Activities:

- Completed clearing and grubbing
- Completed subgrade undercut backfill
- Continued temporary utilities
- Continued underground utilities
- Continued building pad structural fill
- Continued subbase inspections

### This Week's Activities:

- Completed building pad structural fill
- Completed subbase inspections
- Continued temporary utilities
- Continued underground utilities
- Started MEP slab rough in
- Started plumbing slab inspections

### Next Week's Activities:

- Continue temporary utilities
- Continue underground utilities
- Continue MEP slab rough in
- Continue plumbing slab inspections
- Start masonry mock-up panels
- Start footing excavations
- Start footing concrete pours
- Start slab on grade prep
- Start slab on grade concrete pours

<b>Contract &amp; Billings</b>	
<b>Contract</b>	
Current Contract Value	\$1,477,751
<b>Billings</b>	
Date Last Billing Submitted	5/10/2022
Total Billed to Date (Including Retainage)	\$107,692.23
Date of Last Payment	N/A
Amount Paid to Date	\$0
Amount Open Receivables (Not Including Retainage)	\$96,923.01
Percent Billed to Date	7%