

Ongoing Activities

02/25/19 – 03/01/19

- Terrace and 3rd level east elevated slab pour
- Exterior framing at east side elevations
- Metal panel installation at south side elevations
- Installing main, 2nd and 3rd level west overhead MEP
- Main, second, and third level framing and one-side drywall in progress
- Perimeter sidewalk tie-ins ongoing
- Roofing roof 3 over third level
- Roof-top Unit installation

Upcoming Activities

- Roofing at second level east
- Dry fog paint at gymnasium ceiling
- Commence ceiling grid in lower level
- Exterior soffit framing on east
- One-side priority walls on east floors

Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$10,797,089

Current Completion Date:

July 10, 2019

Project Overview



Photo of the project site from overhead looking south

Safety Sector



Fire Extinguishers

At a minimum, fire extinguishers should be inspected monthly, and certified annually. The extinguisher should have a durable tag or sticker showing the company that completed the previous yearly inspection.



Exterior sheathing on north elevation of main and 2nd level east



2nd level terrace elevated deck poured



RTUs installed roof 3



Roof 3 initial layers installed



Metal panels, soffits and storefronts installing on south elevation



Decking for 2nd floor roof and stem lab pop-up installed



Ramp poured at elevated platform entrance



Interior wall framing in progress on 3rd level



Skudo flooring installed to protect polished areas



Hollow metal window frames installed overlooking gymnasium



Spiral duct on site for gymnasium



Insulated MEP work ahead of ceiling grid in lower level