

Ongoing Activities

03/04/19 – 03/08/19

- Exterior framing at east side elevations
- Metal panel installation on elevations B, C and D
- Installing 2nd and 3rd level west overhead MEP
- Second and third level framing and one-side drywall in progress
- Roofing roof 3 over third level
- Roof-top unit installation
- Ceiling grid in lower level
- West and gym stair install

Upcoming Activities

- Roofing at second level east
- Dry fog paint at gymnasium ceiling
- Continue ceiling grid in lower level
- Exterior soffit framing on east
- One-side priority walls on east floors

Financial & Schedule Status

Current GMP = \$27.6M

Start Date: July 2, 2018

Bill to Date = \$13,602,850

Current Completion Date:

July 10, 2019

Project Overview



Photo of the project site from southeast corner, site of future playfield

Safety Sector



PFAS

JE Dunn's policy requires 100% tie off in aerial lifts. This worker is utilizing a Personal Fall Arrest System (PFAS) to tie themselves off to the aerial lift.



All RTUs set on lower level roof



Formwork and prep for planter walls



East side north elevation waterproofing applied



Soffit panels installed on perimeter of gymnasium and cafeteria



Metal panel install beginning on southern exterior of 3rd level



Spray in insulation ongoing in soffit outside of reception



Soffit framing in cafeteria



Spiral duct installed in gymnasium



Carriers set on second level west restrooms



Gym stairs install ongoing



Corridor C6-2 one-sided, looking in direction of principal's office



West stairs installed